

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023093**Date Inspected:** 25-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Fred Von Hoff**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 10E/11E side plate 'C1' (2640mm to 5278mm) inside, QA randomly observed ABF/JV qualified welder Sungtao, Huang ID # 3794 continuing to perform CJP groove (splice) welding fill pass to cover pass on the splice butt joint. The welder was observed perform automatic welding in the 3G (vertical) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3042B-1. The joint being welded has a single V-groove butt joint with backing bar. The splice joint was preheated and maintained to greater than 150 degrees Fahrenheit using Miller Proheat 35 Induction Heating System heater blankets located at the opposite side of the plate prior/during welding. During welding, ABF Quality Control (QC) Fred Von Hoff was noted monitoring the welding parameters of the welder. At the end of the shift, cover pass welding was completed and the welder has moved to 'C2 (2640mm to 4577mm) inside of the same OBG plate.

At OBG 10E/11E side plate 'C1' (0mm to 1000mm) inside, QA randomly observed ABF/JV qualified welder Fred Kaddu continuing to perform cover pass welding on the Complete Joint Penetration (CJP) splice butt joint where the track mounted Bug-o FCAW welder nozzle holder has limited access. The welder was observed manually welding in the 3G (vertical) position utilizing a Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040B. The joint being welded has a single V-groove butt joint with steel backing bar. During

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

welding, ABF Quality Control (QC) Fred Von Hoff was noted monitoring the welding parameters of the welder. During the shift, cover pass SMAW welding at location mentioned above was completed.

At OBG 7E-PP56-E3-#2 & 4 lifting lug access hole to top deck plate inside – ABF welder Jason Collins was observed 4G SMAW back welding fill pass to cover pass on the infill plate to top deck plate butt joints. The welder was noted using 1/8” diameter E7018H4R electrode implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1110A. Prior welding, ABF QC Fred Von Hoff was observed performing Magnetic Particle Testing (MT) on the back gouging and grinding of the butt joints. During welding, ABF QC Fred Von Hoff was noted monitoring the welder’s welding parameters. At the end of the shift, cover pass welding on the bottom side location of the two butt joints was completed and the welder has moved to #1 & 3 access holes of the same OBG and performed back gouging using carbon air arc.

At OBG 9E/10E ‘A’ to ‘B’ (top corner transition) and ‘B’ to ‘C’ (bottom corner transition) inside, ABF welder Jorge Lopez was noted fixing the two transition corners by grinding and touch up welding where undercut was noted. The welder was noted using 1/8” diameter E7018H4R electrode. During welding, ABF QC Fred Von Hoff was noted monitoring the welder’s welding parameters. At the end of the shift, touch up welding and smooth grinding on both transitions was completed. The welder has moved to the other side of the OBG 9E/10E ‘A’ to ‘F’ (top corner transition) and ‘F’ to ‘E’ (bottom corner transition) inside where the welder carried out the same as he previously did. All four corner transitions were all completed at the end of the shift and were visually checked and verified by QC and QA respectively.


At the request of Quality Control Field Supervisor, Bonifacio Daquinag, QA has randomly verified the QC VT of the Complete Joint Penetration (CJP) welding of two (2) lifting lug access hole to top deck plate and four corner transition joints. The QA verification was performed to verify that the welding and the VT inspection performed by the QC inspector meet the requirements of the contract documents. At the conclusion of the QA verification it appeared that the weld and the QC inspection complied with the contract documents.

1. OBG 7E-PP56-E3-#2 & 4 lifting lug access holes inside - QA VT verified
2. OBG 9E/10E top plate ‘A’ to edge plate ‘B’ top corner transition inside - QA VT verified
3. OBG 9E/10E edge plate ‘B’ to side plate ‘C’ bottom corner transition inside - QA VT verified
4. OBG 9E/10E top plate ‘A’ to edge plate ‘F’ top corner transition inside - QA VT verified
5. OBG 9E/10E edge plate ‘F’ to side plate ‘C’ bottom corner transition inside - QA VT verified

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

At OBG 7E-PP56-E3-#2 & 4 lifting lug access hole to top deck plate inside, ABF welder Jason Collins was observed performing 4G Shielded Metal Arc Welding (SMAW) back welding fill pass on butt joint.



04-25-2011 0928 Hours Self Anchored Suspension Bridge

At OBG 7E-PP56-E3-#2 & 4 lifting lug access hole to top deck plate inside, ABF QC Fred Von Hoff was observed performing Magnetic Particle Testing (MT) on welded butt joint.



04-25-2011 1340 Hours Self Anchored Suspension Bridge

At OBG 10E/11E side plate 'C1' (2940mm to 5275mm) inside, ABF welder Songtao Huang was observed performing 3G Flux Cored Arc Welding (FCAW-G) welding cover pass on splice butt joint.



04-25-2011 0919 Hours Self Anchored Suspension Bridge



At OBG 9E/10E 'B' to 'C' bottom corner transition inside, ABF welder Jorge Lopez was observed smooth grinding the corner transition after it was noted having unacceptable surface profile.

04-25-2011 0824 Hours Self Anchored Suspension Bridge

Summary of Conversations:

Today was rainy at the job site. Due to this weather condition, all the welders were confined inside the OBG welding and performing various associated tasks.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer