

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023783**Date Inspected:** 30-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector, Anand Upadhye was present during the times noted above for observations relative to the work being performed.

NDT

BAY 14

The following Non Destructive Testing (NDT) inspection carried out as per the ZPMC submitted notification number 08673.

Magnetic Particle Testing (MT).

This QA inspector performed MT of approximately 15 % of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated MT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows:

SEG3014P-042, 051, 052, 054, 056, 057.

WELDING

This QA Inspector observed the following work in progress:

BAY 14

This QA Inspector observed ZPMC qualified welding personnel identified as 066179 perform repair welding by

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Shielded Metal Arc Welding (SMAW), on Deck panel diaphragm to Deck panel I-rib stiffener weld of OBG Segment 13CW. Weld joint is identified as DP3148-001-255. ZPMC Quality Control (QC) Inspector identified as Zhang Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1 and Welding repair report B-WR20531. This QA Inspector noted welding variables were 145~160 amperes and 25.2 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 045196 perform repair welding by Shielded Metal Arc Welding (SMAW), on Deck panel diaphragm to Deck panel I-rib stiffener weld of OBG Segment 13BW. Weld joint is identified as DP3133-001-025. ZPMC Quality Control (QC) Inspector identified as Zhang Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1 and Welding repair report B-WR20528. This QA Inspector noted welding variables were 140~160 amperes and 24.6 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 045246 perform welding by Shielded Metal Arc Welding (SMAW), on Vertical shear plate to Anchor plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-020. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 140~160 amperes and 25.3 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 067904 perform welding by Shielded Metal Arc Welding (SMAW), on Vertical shear plate to Anchor plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-011. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 140~160 amperes and 25 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 069841, 066261 perform welding by Shielded Metal Arc Welding (SMAW), on Vertical shear plate to Anchor plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-074. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 140~160 amperes and 24.4 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 067765 perform welding by Shielded Metal Arc Welding (SMAW), on Vertical shear plate to Anchor plate weld of OBG Segment 14W. Weld joint is identified as SEG3020BB-056. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 140~160 amperes and 24.6 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 069896 perform welding by Shielded

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Metal Arc Welding (SMAW), on Anchor plate to Floor beam weld of OBG Segment 14W. Weld joint is identified as SEG3020L-019. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2114-FCM-1. This QA Inspector noted welding variables were 130~145 amperes and 25.2 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified NDT personnel perform Magnetic Particle testing, on Edge beam to Floor beam and Edge beam to Bottom plate welds of OBG Segment 13BW. See attached picture.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, phone: 15000422372 , who represents the Office of Structural Materials for your project.

| | | |
|----------------------|-------------------|-----------------------------|
| Inspected By: | Upadhye, Anand | Quality Assurance Inspector |
| Reviewed By: | Clifford, William | QA Reviewer |
