

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023944**Date Inspected:** 24-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Report Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girders & Tower**Summary of Items Observed:**

At the start of the shift the Quality Assurance Inspector (QAI) traveled to the project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) personnel. The inspection was performed on the various field fit-up of weld joints and the Complete Joint Penetration (CJP) groove welds of the East and West Orthotropic Box Girders (OBG's) and the Tower. The welding was performed utilizing the Shielded Metal Arc Welding (SMAW) process as per the Welding Procedure Specifications (WPS's).

A). Lifting Lug Holes

The QAI observed the CJP welding of the lifting lug holes identified as WN: 8E-PP68-E4, W1 through W4 and WN: 8E-PP76-E3, W1. The welding was performed by Jason Collins ID-8128 and Jorge Lopez ID-6149 utilizing the WPS identified as ABF-WPS-D15-1050A-CU, Rev.0. and 1110A, Rev. 1. The QAI also observed the QC inspector perform the visual inspection and verify the welding parameters during the production welding. The inspection performed by Fred Von Hoff appeared to comply with the contract specifications.

Later in the shift the QAI performed a visual weld inspection of the lifting lug holes identified as 8W-PP68-W4-W1 through W4 and 9W-PP80-W3, W1 through W4. The inspection of the CJP welds was performed to verify the weld and QC inspection meet the requirements of the contract documents. At the conclusion of the inspection QA concurs with QC assessment. This verification was performed at the request of the QC inspector John Pagliero.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

B). Pipe Welds

The QAI observed the CJP welding of the pipe welds identified as 3/DW2.5/TD 42-SW and 2/DW2.5/TD 42-SW. The welding was performed by FW Spencer personnel Rick Kiikvee utilizing the WPS identified as 1-12-1. The QAI observed the QC inspector Steve Jensen perform the in process welding and verify the parameters utilizing the the WPS. Later in the shift, at the request of the QC inspector, the QAI performed a visual inspection to verify the weld and QC inspection meet the requirements of the contract specifications. QAI noted no issues and concurs with QC assessment.

C). Bike Path

The QAI observed the Magnetic Particle Testing (MPT) on the cantilever beam supports performed by the QC inspector Jesse Cayabyab. The testing was performed on the areas where the threaded studs were removed and ground flush with the base material. These areas were tested 100% to verify that the base material and testing by QC meet the requirements of the contract documents. The areas between panel points 8.5 and 31 were completed and appeared to comply and satisfy the contract specifications.

This QA Inspector also performed a daily review and update of the field document control tracking records regarding the Orthotropic Box Girders, Longitudinal and Transverse "A" Deck Stiffeners and Deck Access Holes.

QA Summary

The welding was performed in the flat, overhead and 5G fixed position utilizing the E7018-H4R low hydrogen. The 2.4 mm, 3.2 mm and 4.0 mm electrodes were stored in electrically heated, thermostatically controlled oven after removal from the sealed containers. The exposure limits of the electrodes appeared to comply with the minimum storage oven temperature of 120 degrees Celsius as per the contract documents. The WPS's were also utilized by the QC inspector's as a reference to monitor the welding operation, verify the welding parameters and verify the minimum preheat and the interpass temperatures. The welding parameters and surface temperatures were verified by the QC inspector's utilizing a Fluke 337 clamp meter for the electrical welding parameters and Tempil Heat Indicators for verifying the preheat and interpass temperatures. At the time of the observation no issues were noted by the QAI.

The digital photographs on page 3 of this report illustrate some of the related work observed during this shift.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

There were general conversations with Lead Inspector, Bonifacio Daquinag, Jr., at the start of the shift regarding the location of welding, inspection and N.D.E. testing personnel scheduled for this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Reyes, Danny

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer