

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-024363**Date Inspected:** 10-Jun-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1600**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** N / A**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** S.A.S. components**Summary of Items Observed:**

The Quality Assurance Inspector (QAI), Scott Croff, was present at the Self Anchored Span (SAS) job site to observe the scheduled fabrication and welding of components for the SFOBB project.

The QAI reviewed contract related documents including the submitted and approved Welding Quality Control Plan (WQCP) and approved revisions to the WQCP. The QAI was provided with weekly welding report packages #61, #62 and #63 to review for conformance with the contract requirements. The QAI began reviewing these reports and cross referencing the weld tracking lists to determine the reports' compliance. This work was in progress at the end of the shift.

The QAI checked on the status of service platforms that are at Pier 7. The QAI noted that 2 service platforms are pending repairs from damage that occurred during transportation. The QAI spoke with ABF personnel at Pier 7 and was informed that there is no welding scheduled for today. The QAI also noted that the parts have not been assembled / fit-up at this time. The QAI noted that additional post arrival inspections are needed for voyage 8 components but have not been scheduled at this time.

Summary of Conversations:

The QAI relayed the status of the document reviews and pending service platform repairs to the QAI Lead Bill Levell. Except as described above, there were no other notable conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

your project.

Inspected By: Croff, Scott

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer