

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-024414**Date Inspected:** 01-Jun-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1500**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Sha Zhi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Ramesh Gade, was present during the times noted above for observations relative to the work being performed.

Trial Assembly / OBG 13AE

This QA inspector performed Magnetic Particle Testing (MT) approximately 15% of the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. This QA Inspector generated MT report for this date. The member is identified as OBG 13AE welds as per ZPMC notification # 09329.

The weld designations reviewed are as follows:

SEG3007T-194, 186

SA3012-001-213, 215~228

SEG3007E-184, 185

SEG3007B-127~130

LD3025-001-123~126, 129, 130, 149~152, 155, 156

SEG3007B-139~142, 086, 093

RS3078-001-005, 001, 002

Trial Assembly / OBG Segment 14E

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA Inspector observed the following work in progress:

Shielded Metal Arc Welding (SMAW) in the 4G position of weld # SEG3019V-244. The welder is identified as 215553. ZPMC Quality Control (QC) is identified as Zhu Yuan Yuan. The welding variables recorded by QC appeared to comply with WPS-B-P-2214-TC-U4b-FCM-1.

Trial Assembly / OBG Segment 14W

This QA Inspector observed the following work in progress:

Flux Core Metal Arc Welding (FCAW) in the 2G position of repair weld # SEG3020D-038, as per B-CWR # 2997. The welder is identified as 058245. ZPMC Quality Control (QC) is identified as An Qing Xian. The welding variables recorded by QC appeared to comply with WPS-345-FCAW-ESAB-2G(2F)-FCM-Repair.

Summary of Conversations:

No relevant conversations reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (+86)15000 42 2372, who represents the Office of Structural Materials for your project.

Inspected By:	Gade,Ramesh	Quality Assurance Inspector
Reviewed By:	McClendon,Timothy	QA Reviewer
