

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-024423**Date Inspected:** 14-Jun-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Jobsite**CWI Name:** Tony Sherwood**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

1. 9W PP76 W4 Lifting Lug Holes #2 and 4
2. 10W 11W C2 Diagonal Plate Splice (Inside)
3. 9W PP77 W3 Lifting Lug Holes #1 and 3
4. 9E PP79 E3 Lifting Lug Holes #2 and 4
5. 9W PP76 W4 Lifting Lug Holes #1 and 3

1. 9W PP76 W4 Lifting Lug Holes #2 and 4

The QA Inspector randomly observed ABF welder Fred Kaddu performing SMAW in the 4G overhead position on Lifting Lug Holes (LLH) located at 9W PP76 W4. The QA Inspector observed the QC Inspector Tony Sherwood as being present in order to monitor the progress and ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1110A Rev. 1. The work was completed on this date and the QA Inspector noted that the work appeared to be in general conformance with the contract documents.

2. 10W 11W C2 Diagonal Plate Splice (Inside)

The QA Inspector randomly observed ABF welding operators Song Tao Huang and Jin Quan Huang

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

performing Flux Core Arc Welding w/gas (FCAW-G) operations in the 3G vertical position on face C2 inside of the OBG. The QA Inspector observed the QC Inspector Tony Sherwood as being present in order to monitor the progress and ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-3042B-1. The work progressed throughout the QA Inspector's shift. The QA Inspector noted that the work was in progress and appeared to be in general conformance with the contract documents.

3. 9W PP77 W3 Lifting Lug Holes #1 and 3

The QA Inspector made periodic observations of ABF welder Darcel Jackson performing Shielded Metal Arc Welding (SMAW) in the 4G overhead position on LLH's #1 and 3 located at 9W PP77 W3. The QA Inspector observed the QC Inspector Tony Sherwood as being present in order to monitor the progress and ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1110A Rev. 1. The work was completed on this date and the QA Inspector noted that the work appeared to be in general conformance with the contract documents.

4. 9E PP79 E3 Lifting Lug Holes #2 and 4

The QA Inspector made periodic observations of ABF welder Jorge Lopez performing Shielded Metal Arc Welding (SMAW) in the 4G overhead position on LLH's #2 and 4 located at 9E PP79 E3. The QA Inspector observed the QC Inspector Fred Von Hoff as being present in order to monitor the progress and ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1110A Rev. 1. The work is in progress and the QA Inspector noted that the work appeared to be in general conformance with the contract documents.

5. 9W PP76 W4 Lifting Lug Holes #1 and 3

The QA Inspector made periodic observations of ABF welder Fred Kaddu performing Shielded Metal Arc Welding (SMAW) in the 4G overhead position on LLH's #1 and 3 located at 9W PP76 W4. The QA Inspector observed the QC Inspector Tony Sherwood as being present in order to monitor the progress and ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1110A Rev. 1. The work was completed on this date and the QA Inspector noted that the work appeared to be in general conformance with the contract documents.

Summary of Conversations:

At the beginning the shift the QA Inspector met with QC Inspector Tony Sherwood and discussed the welders assignments and locations for the shift to include pending issues, ongoing work and required testing.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Frey,Doug

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer