

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-025217**Date Inspected:** 14-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder**Summary of Items Observed:**

At the start of the shift the Quality Assurance Inspector (QAI) traveled to the project site and observed the work and the inspection performed by American Bridge/Fluor Enterprises (AB/F) personnel. The inspection was performed on the various field fit-up of weld joints and the Complete Joint Penetration (CJP). The welding was performed utilizing the Shielded Metal Arc Welding (SMAW) Process.

A). Pipe and Pipe Supports

The QAI observed the continued CJP Welding of the 2.5" domestic water and 4.0" compressed air line systems field splices along gridline W5 at Orthotropic Box Girder (OBG) W2. The welding was performed by Rick Kiikvee ID-5319 utilizing the SMAW process as per the WPS identified as 1-12-1.

The QAI also observed the installation and fit-up of the pipe supports identified as PS-5,PS-11, PS-16 and PS-20 which were located at the Cross Beam No.12 at Panel Point (PP) 81 . The tack welding and field welding was performed by David Garcia ID-8789 utilizing a 3.2 mm electrode as per the Welding Procedure Specification (WPS) identified as Fillet Murex. The fillet welding was performed in the flat (1F), vertical)3F) and the overhead (4F) position. The inspection was performed by the QC inspector, Steve Jensen, utilizing the WPS's to monitor the welding and to verify the amperage. The welding and inspection of the pipe field splices and pipe supports was not completed during this shift. This work was performed by the sub-contractor F.W. Spencer.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

B). OBG E6/E7

The QAI observed the QC inspector's Leonard Cross and John Pagliero perform the the Magnetic Particle Testing and the Ultrasonic Testing accordingly of the "A" field splice. The coordinances of the area was Y=1230 mm and 240 mm in length. At the conclusion of the testing no toe crack was observed and no rejectable internal reflectors were noted by the QC technicians. In regards to the underfill, the welder was instructed by QC to grind along the toe of the weld for a length of approximately 300 mm and to a depth of approximately 5 mm. At the conclusion of the excavation Mr. Pagliero performed the MPT and no rejectable indications were noted. The QAI concurs with the QC assessment of the inspection and testing of this area. The welding of the excavation commenced at this time and was performed by Mike Jiminez ID-4671 utilizing the WPS identified as ABF-WPS-D15-1001-Repair, Rev. 0. Final inspection and testing to conclude on Friday, July 15, 2011. This QAI contacted William Levell, QA Supervisor, and advised him of the inspection and test results.

This QA Inspector also performed a daily review and update of the field document control tracking records regarding the Orthotropic Box Girders, Longitudinal and Transverse "A" Deck Stiffeners and Deck Access Holes.

QA Summary

The welding was performed in the flat and horizontal positions utilizing the low hydrogen H4R electrodes. The 3.2 mm and electrodes were stored in electrically heated, thermostatically controlled oven after the removal from the sealed containers. The exposure limits of the electrodes appeared to comply with the minimum storage oven temperature of 120 degrees Celsius as per the contract documents. The welding parameters and surface temperatures were verified by the QC inspector's utilizing a Fluke 337 clamp meter to measure the electrical welding parameters and Tempil Heat Indicators for verifying the preheat and interpass temperatures. At the time of the observation no issues were noted by the QAI.

The digital photographs below illustrate some of the work observed during this scheduled work date.



Summary of Conversations:

There were general conversations with Quality Control Lead Inspector, Bonifacio Daquinag, Jr., at the start of the shift regarding the location of welding, inspection and N.D.E. testing personnel scheduled for this shift.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Reyes,Danny
----------------------	-------------

Quality Assurance Inspector

Reviewed By:	Levell,Bill
---------------------	-------------

QA Reviewer
