

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026260**Date Inspected:** 12-Sep-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Jobsite**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

1. 1W PP8 Compressed Air/Domestic Water Valves (Exterior)
2. 1E PP8 Compressed Air/Domestic Water Valves (Exterior)
3. 9W PP77 W4 Lifting Lug Holes #2 and 4 (Interior)
4. 9W PP77 W4 Lifting Lug Holes #1 and 3 (Interior)

1. 1W PP8 Compressed Air/Domestic Water Valves (Exterior)

The QA inspector observed F.W. Spencer welder Curtis Jump ID# 7326 performing SMAW in the 1G flat position on 2.5 inch compressed air outlet valve and 4 inch domestic water valve on schedule 80 pipe located at 1W PP8 weld #1-4/AVI/8/SW. The QA inspector verified the fit up of the joints and found it to be satisfactory. The QA inspector observed the QC inspector identified as Steve Jensen monitoring the welding to ensure the welding parameters were in compliance pertaining to WPS-1-12-1 Revision 2 (1.12). The welder was observed implementing 6010 electrodes in the root pass with the balance using 7018 electrodes. The QA inspector made subsequent observations throughout the shift to monitor quality and noted that the work appeared to be in general conformance with the contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

2. 1E PP8 Compressed Air/Domestic Water Valves (Exterior)

The QA inspector observed F.W. Spencer welder Curtis Jump ID# 7326 performing SMAW in the 1G flat position on 2.5 inch compressed air outlet valve and 4 inch domestic water valve on schedule 80 pipe located at 1E PP8 weld #1-4/AVI/8/NE. The QA inspector verified the fit up of the joints and found it to be satisfactory. The QA inspector observed the QC inspector identified as Steve Jensen monitoring the welding to ensure the welding parameters were in compliance pertaining to WPS-1-12-1 Revision 2 (1.12). The welder was observed implementing 6010 electrodes in the root pass with the balance using 7018 electrodes. The QA inspector made subsequent observations throughout the shift to monitor quality and noted that the work appeared to be in general conformance with the contract documents.

3. 9W PP77 W4 Lifting Lug Holes #2 and 4 (Interior)

The QA inspector observed ABF welder Mike Jimenez ID# 4671 performing Shielded Metal Arc Welding (SMAW) in the 4G overhead position on Lifting Lug Hole (LLH) #2 and 4 located at 9W PP77 W4. The QA inspector observed the QC inspector identified as Fred Von Hoff monitoring the welding to ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1110A Revision 1. The parameters were recorded as (Amperes=134). The QA inspector made subsequent observations throughout the shift to monitor quality and the QA inspector noted that the work appeared to be in general conformance with the contract documents.

4. 9W PP77 W4 Lifting Lug Holes #1 and 3 (Interior)

The QA inspector observed ABF welder Mike Jimenez ID# 4671 performing Shielded Metal Arc Welding (SMAW) in the 4G overhead position on Lifting Lug Hole (LLH) #1 and 3 located at 9W PP77 W4. The QA inspector observed the QC inspector identified as Fred Von Hoff monitoring the welding to ensure the welding parameters were in compliance pertaining to ABF-WPS-D15-1110A Revision 1. The parameters were recorded as (Amperes=133). The QA inspector made subsequent observations throughout the shift to monitor quality and the QA inspector noted that the work appeared to be in general conformance with the contract documents.

Summary of Conversations:

At the beginning the shift the QA inspector met with QC inspector William Sherwood and discussed the welders assignments and locations for the shift to include pending issues, ongoing work and required testing.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910 , who represents the Office of Structural Materials for your project.

Inspected By:	Frey,Doug	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
