

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027136**Date Inspected:** 03-Feb-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** L & M Industrial Fabricators**Location:** Tangent, Oregon**CWI Name:** Tom Dreyer**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower Head Chimney**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Art Peterson arrived at L & M Industrial Fabricators between the times noted above to randomly observe Quality Control (QC) personnel monitor the welding operations performed by L & M personnel on the fabrication of chimney parapet walls to the Tower Heads. The following observations for the extra work being performed to the following contract change order were:

CCO: 196 - Description: Construct parapet walls at the Tower Heads

West Tower Chimney Parapet:

This QA Inspector randomly observed L & M welder Otis Smith (Welder ID #19) performing the multi-pass fillet and partial-joint penetration (PJP) groove weld weld operation per the Flux Cored Arc Welding (FCAW-G) gas shielding process in the (3F) and (3G) vertical position connecting base plate- (A15a) to the Tower Head top plate of the West Tower Head Chimney.

This QA Inspector observed QC Inspector Tom Dreyer verify prior to the start of the weld operation, that the minimum preheat temperature as per the approved WPS was established and afterwards; verified that the welding parameters (Amps, Volts, and Travel Speed) were in accordance with WPS-D1.5-FC-TC-P4-GF-3G and WPS-D1.5-FC-002-3F using Hobart Excel Arc E71T-1 (.052") diameter electrode.

East Tower Chimney Parapet:

This QA Inspector randomly observed L & M welder David Harrington (Welder ID #34) performing the

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

multi-pass fillet and partial-joint penetration (PJP) groove weld weld operation per the Flux Cored Arc Welding (FCAW-G) gas shielding process in the (3F) and (3G) vertical position connecting base plate- (A15a) to the Tower Head top plate of the West Tower Head Chimney.

This QA Inspector observed QC Inspector Tom Dreyer verify prior to the start of the weld operation, that the minimum preheat temperature as per the approved WPS was established and afterwards; verified that the welding parameters (Amps, Volts, and Travel Speed) were in accordance with WPS-D1.5-FC-TC-P4-GF-3G and WPS-D1.5-FC-002-3F using Hobart Excel Arc E71T-1 (.052") diameter electrode.

South Tower Chimney Parapet:

This QA Inspector performed magnetic particle test (MT) verification inspection on the fillet and partial-joint penetration (PJP) groove welds and ultrasonic test (UT) verification inspection on the complete-joint penetration (CJP) groove welds on the South Tower Head Chimney Parapet wall after Quality Control (QC) performed their final NDT as per CCO 196 and the contract specifications. The following NDT was performed on the following weld locations.

UT: Exterior Side:

A4 Wall- A4a- base plate to A4b- wall plate CJP weld - 10% of the weld length inside of QC's test area.
A5 Wall- A5a- base plate to A5b- wall plate CJP weld - 10% of weld length inside of QC's test area.
A6 Wall- A6a- base plate to A6b- wall plate CJP weld - 10% of weld length inside of QC's test area.
A7 Wall- A7a- base plate to A7b- wall plate CJP weld - 10% of weld length inside of QC's test area.
A8 Wall- A8a- base plate to A8b- wall plate CJP weld - 10% of weld length inside of QC's test area.

MT: Exterior Side:

A4 Wall- A4a- base plate to S. Tower Head top plate PJP weld- 10% of weld length inside of QC's test area.
A5 Wall- A5a- base plate to S. Tower Head top plate PJP weld- 10% of weld length inside of QC's test area.
A6 Wall- A6a- base plate to S. Tower Head top plate PJP weld- 10% of weld length inside of QC's test area.
A7 Wall- A7a- base plate to S. Tower Head top plate PJP weld- 10% of weld length inside of QC's test area.
A8 Wall- A8a- base plate to S. Tower Head top plate PJP weld- 10% of weld length inside of QC's test area.
A5b- wall plate to A6b- wall plate PJP weld- 10% of weld length inside of QC's test area.

MT: Interior Side:

A5 Parapet Wall-

A5a- base plate to Tower Head top plate fillet weld- 10% of weld length inside of QC's test area.
A5a- base plate to A5b- wall plate fillet weld- 10% of weld length inside of QC's test area.
A5b- wall plate to A5d- top plate fillet weld- 10% of weld length inside of QC's test area.
A5e- stiffener to A5b- wall plate fillet weld; A5e stiffener to A5a- base plate fillet weld; A5e stiffener to A5d- top plate fillet weld. 10% of weld length inside of QC's test area.
A5f- stiffener to A5b- wall plate fillet weld; A5f stiffener to A5a- base plate fillet weld; A5f stiffener to A5d- top plate fillet weld. 10% of weld length inside of QC's test area.
A5g- stiffener to A5b- wall plate fillet weld; A5g stiffener to A5a- base plate fillet weld; A5g stiffener to A5d- top

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

plate fillet weld. 10% of weld length inside of QC's test area.

A5h- stiffener to A5b- wall plate fillet weld; A5h stiffener to A5a- base plate fillet weld; A5h stiffener to A5d- top plate fillet weld. 10% of weld length inside of QC's test area.

The NDT UT and MT verification inspection performed appeared to be in general compliance with CCO 196 and the contract specifications.

Summary of Conversations:

Only general conversations between QC and QA on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Peterson, Art
----------------------	---------------

Quality Assurance Inspector

Reviewed By:	Levell, Bill
---------------------	--------------

QA Reviewer
