

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027275**Date Inspected:** 03-Mar-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Bernie Docena**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 5W-PP29.5-W2 deck access hole inside, QA randomly observed ABF/JV qualified welder Jason Collins continuing to perform fill pass back welding on the Complete Joint Penetration (CJP) butt joint. The welder was observed manually welding in the 4G (overhead) position utilizing a Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1110A Revision 1. ABF Quality Control (QC) Harry Scharein was noted monitoring the welding parameters of the welder. QA randomly monitored the welding parameter with reading of 128 amperes which appears in conformance to the contract requirements. During the shift, SMAW cover pass welding was completed and the welder has started flush grinding the cover reinforcement.

At Tower Base 9 meter external diaphragms, the following welding activities were observed;

1. Outer East external diaphragm drop in plate ED1-A429 weld joint #061( 1 and 2) / #062 (1 and 2), ABF welder Wai Kitlai was observed perform root pass welding on the PJP T-joint between the 45mm drop in plate and shear plate/tower skin plate and splice butt joint to diaphragm plate. The welder was noted welding at 1G (flat position) utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. The plates were preheated and maintained to required 225°F temperature using Miller Proheat 35 Induction Heating System.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

After the welding completion of the root pass, ABF QC Bernie Docena was observed performing MT on the root welded T-joints and butt joint. No relevant indications were observed. This QA also performed random MT on the same welded root pass with noted same result. The welder resumed FCAW-G welding fill pass until the end of the shift where the welder has not completed the four weld joints. The welder performed the post weld heat treatment (PWHT) after welding using the same preheat temperature and heating machine and held it for three hours as required.

2. Outer East external diaphragm drop in plate WD1-A57 weld joint #063( 5 and 6) / #064 (5 and 6), ABF welder Xiao Jian Wan was observed perform root pass welding on the PJP T-joint between the 45mm drop in plate and shear plate/tower skin plate and splice butt joint to diaphragm plate. The welder was noted welding at 1G (flat position) utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. The plates were preheated and maintained to required 225°F temperature using Miller Proheat 35 Induction Heating System. After the welding completion of the root pass, ABF QC Bernie Docena was observed performing MT on the root welded T-joints and butt joint. No relevant indications were observed. This QA also performed random MT on the same welded root pass with noted same result. The welder resumed FCAW-G welding fill pass until the end of the shift where the welder has not completed the four weld joints. The welder performed the post weld heat treatment (PWHT) after welding using the same preheat temperature and heating machine and held it for three hours as required.

3. Inner East external diaphragm drop in plate WD1-A50 weld joints #069 (3 and 4) and #070 (2), ABF welder Jin Pei Wang was observed continuing to perform fill passes to cover passes welding on the PJP T-joint between the 45mm diaphragm plate to shear/tower skin plate and splice butt joint. The welder was noted welding at 1G (flat) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. During the shift, FCAW-G cover pass welding was completed on joints mentioned above and the welder has held the same preheat of more than 225°F for three hours after welding as required after welding.

4. After the completion of the above mentioned drop in plate, the welder has moved to another location inner East external diaphragm drop in plate WD1-A59 weld joint/#065 (3 and 4) and #066 (2). ABF welder Jin Pei Wang was observed perform root pass welding on the PJP T-joint between the 45mm drop in plate and tower skin/shear plate and splice butt joint to diaphragm plate. The welder was noted welding at 1G (flat position) utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. The plates were preheated and maintained to required 225°F/325°F temperature using Miller Proheat 35 Induction Heating System. After the welding completion of the root pass, ABF QC Bernie Docena was observed performing MT on the root welded T-joints and butt joint. No relevant indications were observed. This QA also performed random MT on the same welded root pass with noted same result. The welder resumed FCAW-G welding fill pass to cover pass until the end of the shift where the welder has not completed the three (3) weld joints. The welder performed the post weld heat treatment (PWHT) after welding using the same preheat temperature and heating machine and held it for three hours as required.

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

At Tower Base 9 meter diaphragm, ABF welder James Zhen was observed performing buttering on the bevel of drop in plate WD1-A46 of outer West diaphragm. The welder was noted using Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode.



At Tower Base 9 meter diaphragm drop in plates ED1-A429 weld joints #061/#062 and WD1-A57 weld joints #063/#064 ABF welders Wai Kitlai and Xiao Nan Yan were observed 1G Flux Cored Arc Welding (FCAW-G) welding root pass respectively on drop in plates.



At Tower Base 9 meters diaphragm, ABF personnel were noted using propylene gas torch continuously in addition to the Miller Proheat 35 Induction Heating System to attain the required 325 degrees Fahrenheit preheat.



At Tower Base 9 meter diaphragm, ABF QC Bernie Docena was observed performing Magnetic Particle Testing (MT) on the welded root pass of the drop in plate ED1-A429 weld joints #061/#062.



## Summary of Conversations:

No significant conversation occurred today.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Lizardo, Joselito

Quality Assurance Inspector

---

**Reviewed By:** Levell, Bill

QA Reviewer