

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027296**Date Inspected:** 09-Mar-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	Bernie Docena and Fred Von Hoff			CWI Present:	Yes	No
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No N/A
				Delayed / Cancelled:	Yes	No N/A
Bridge No:	34-0006			Component:	SAS Tower	

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower Base 13 meters diaphragm, weld joint number W104, QA randomly observed ABF certified welder James Zhen ID #6001 continuing to perform 1G (flat position) Submerged Arc Welding (SAW) on the Partial Joint Penetration (PJP) T- joint between the 45mm thick inner East diaphragm and 60mm shear plate. The welder was utilizing F7A6-EM12K-H8, 3.2mm electrode with corresponding Esab OK Flux 10.62 flux and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-4062-1. The joint being welded has a 45 degree bevel groove T- joint with an average root opening of 7.7mm with backing bar. The plates were preheated to more than 225 °F using Miller Proheat 35 Induction Heating System with one heater blanket located on top of each plate prior welding and moving it to the side and lifting the other during welding. ABF/QC Fred Von Hoff was noted monitoring the welding parameters of the welder with measured working current of 550 amperes, 32.5 volts with travel speed of 375 mm per minute and calculated heat input of 2.8 Kjoules/mm. QA noted the welding parameters, the workmanship and appearance of the completed fill satisfactory. At the end of the shift, SAW cover pass welding was completed and the welder performed the post weld heat treatment (PWHT) after welding using the same preheat temperature and heating machine and held it for three hours as required.

At North diaphragm drop in plate ND1-A56 weld joint #083 (1 and 2) and #084 (1), ABF welder Wai Kitlai was observed continuing to perform fill pass welding on the PJP T-joint between the 45mm drop in plate and shear plate and splice butt joint to diaphragm plate. The welder was noted welding at 1G (flat position) utilizing a dual

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. The plates were preheated and maintained to required 225° temperature using Miller Proheat 35 Induction Heating System. The welder performed FCAW-G welding fill pass to cover pass until the end of the shift where the welder has completed the three (3) weld joints. The welder performed the post weld heat treatment (PWHT) after welding using the same preheat temperature and heating machine and held it for three hours as required.

After the welding completion of the weld joint mentioned above, the welder moved to PJP T-joint # W040/4. This QA Inspector randomly observed ABF personnel Wai Kitlai perform root pass production 1G welding on the Partial Joint Penetration (PJP) of T-joint between the 80mm thick West shear plate and 45mm thick outer West external diaphragm plate. The welder was using the dual shielded Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. This QA Inspector observed ABF personnel using Miller Proheat 35 Induction Heating System to preheat the plates being welded prior to and after welding. This QA Inspector observed QC Inspector Bernie Docena using a Fluke infra red temperature gauge to verify the preheat temperature of more than 325°F. After the welding completion of the root pass, ABF QC Bernie Docena was observed performing MT on the root welded T-joint. No relevant indications were observed. This QA also performed random MT on the same welded root pass with noted same result. During the shift, the welder has partially completed the PJP weld joint and right after the completion of the weld joint, ABF personnel were noted covering the weld with heater blanket in preparation for the three hours holding of preheat temperature of more than 325°F as required. ABF personnel were using Miller Proheat 35 Induction Heating System to hold the preheat that was programmed to shut off after three hours.

At North diaphragm drop in plate ND1-A52 weld joint #085 (1 and 2) and #086 (1), ABF welder Jin Pei Wang was observed perform fill pass welding on the PJP T-joint between the 45mm drop in plate and shear plate and splice butt joint to diaphragm plate. The welder was noted welding at 1G (flat position) utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3160-1. The plates were preheated and maintained to required 225° temperature using Miller Proheat 35 Induction Heating System. The welder performed FCAW-G welding fill pass to cover pass until the end of the shift where the welder has completed the three (3) weld joints. The welder performed the post weld heat treatment (PWHT) after welding using the same preheat temperature and heating machine and held it for three hours as required.


At OBG 11W location Panel Point PP89 to PP93 grid line W2, this QA randomly observed FW Spencer qualified welder Damian Llanos perform Complete Joint Penetration (CJP) 6G (all position) Shielded Metal Arc Welding (SMAW) welding root pass to cover pass on the field splice butt joint of 2.5" and 4" domestic water and compressed air lines respectively. The system lines being welded are field weld joints along the grid line of W5 of the OBG. The welder was noted welding the root pass with 3/32" diameter E6010 electrode and followed by fill pass to cover pass using 3/32" diameter E7018H4R electrode implementing Caltrans approved procedure FW Spencer WPS 1-12-1. The welder was noted preheating and removing the moisture of the joint using a portable propane gas torch prior welding. During welding, ABF QC Steve Jensen was noted monitoring the parameters of the welder. At the end of the shift, the welder has completed the welding of the splice butt joints at the following:

Line Service Line/Pipe Size Panel Point Location Joint Designation

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

- 1 Domestic Water 2 1/2" 89 Northwest 47/2.5/89/NW
- 2 Compressed Air 4" 89 Northwest 47/4/89/NW
- 3 Domestic Water 2 1/2" 91 Northwest 48/2.5/91/NW
- 4 Compressed Air 4" 91 Northwest 48/4/91/NW
- 5 Domestic Water 2 1/2" 93 Northwest 49/2.5/93/NW
- 6 Compressed Air 4" 93 Northwest 49/4/93/NW



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer