

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1x.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027495**Date Inspected:** 23-Apr-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** On Site**CWI Name:** Bernie Docena**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG Components**Summary of Items Observed:**

This Quality Assurance (QA) Inspector, Art Peterson arrived on site between the times noted above. This QA Inspector was on site to randomly observe Quality Control (QC) personnel perform Non-Destructive Testing (NDT) and monitor the welding operations performed by American Bridge Fluor (ABF) welding personnel. The following observations were:

Segment 12W between PP109 and PP109.5 W5 Line - Deck Access Hole LS West:

This QA Inspector observed ABF welder Kit Lounechany (Welder ID 4985) performing the complete-joint penetration (CJP) groove weld operation (2nd side) per the Shielded Metal Arc Welding (SMAW) process in the (3G) vertical position connecting the Deck Access Hole (DAH) insert plate Longitudinal Stiffener (LS) West to the Deck "A" plate LS 6 between panel point PP109 and PP109.5 along Grid line W5.

This QA Inspector observed QC Inspector Sal Marino verify prior to the start of the CJP groove weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps and Travel Speed) were in accordance with WPS 1012-3 Revision 0 using E9018 (1/8") diameter electrode.

This QA Inspector observed ABF welder Kit Lounechany completed the welding of the (2nd side) of the CJP groove weld by the end of this QA Inspectors' shift.

Segment 12W between PP109 and PP109.5 W2 Line - Deck Access Hole LS West:

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector observed ABF welder Steve Davis (Welder ID 7889) performing the complete-joint penetration (CJP) groove weld operation (2nd side) per the Shielded Metal Arc Welding (SMAW) process in the (3G) vertical position connecting the Deck Access Hole (DAH) insert plate Longitudinal Stiffener (LS) West to the Deck "A" plate LS between panel point PP109 and PP109.5 along Grid line W2.

This QA Inspector observed QC Inspector Sal Marino verify prior to the start of the CJP groove weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps and Travel Speed) were in accordance with WPS 1012-3 Revision 0 using E9018 (1/8") diameter electrode.

This QA Inspector observed ABF welder Steve Davis completed the welding of the (2nd side) of the CJP groove weld by the end of this QA Inspectors' shift.

Segment 12E between PP109 and PP109.5 E2 Line - Deck Access Hole:

This QA Inspector observed ABF welder Eddie Brown (Welder ID 9331) performing the fill and cover pass weld operation on the (2nd side) of a complete-joint penetration groove weld per the Shielded Metal Arc Welding (SMAW) process in the (4G) overhead position on the Deck Access Hole (DAH) insert plate welded to the Deck "A" plate between panel point PP109 and PP109.5 along Grid Line E2.

This QA Inspector observed QC Inspector Sal Marino verify prior to the start of the fill and cover pass weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps and Travel Speed) were in accordance with WPS 1010 Revision 1 using E7018 (1/8") diameter electrode.

This QA Inspector observed that ABF welder Eddie Brown was in-process welding the (2nd side) of the CJP groove weld operation at the end of this QA Inspectors' shift.

PP120 ~ PP124.7 Segment 13E Grid Line E2.0 ~ E2.8

This QA Inspector observed ABF personnel performing the erection of the Deck Plate Drop-in sections between PP120 ~ PP124.7 on Segment 13E along Grid Line E2.0 and E2.8. The Deck Plate Drop-in erection plan was to be in accordance with ABF-SUB-002652R00.

Afterwards, this QA Inspector observed ABF Welder Rick Clayborn performing the fillet weld operation per the Shielded Metal Arc Welding (SMAW) process in the (2F) horizontal position connecting the blank nuts to the deck plate for installation of the key plates to adjust the longitudinal weld splice planar offset between the Deck Plate section and Deck Plate Drop-in section along Grid E2.8.

This QA Inspector observed QC Inspector Bernie Docena verify prior to the start of the fillet weld operation, that the minimum preheat temperature as per the approved WPS was established; and afterwards verified that the welding parameters (Amps and Travel Speed) were in accordance with WPS F1200A using E7018 (1/8") diameter electrode.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA Inspector observed that ABF welder Rick Clayborn was in-process fillet welding the blank nuts to the Deck Plate section and Deck Plate Drop-in section along Grid E2.8 at the end of this QA Inspectors' shift.



Summary of Conversations:

Only general conversations between this QAI and QC on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Peterson, Art

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer
