

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027675**Date Inspected:** 29-May-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Andrew Keach**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At Tower elevation 135 meter, QA randomly observed ABF/JV qualified Jeremy Dolman perform all position Shielded Metal Arc Welding (SMAW) fillet welding Crosby size number 4 padeye on tower skin plates. There were two padeyes being welded on tower skin plate A and E on tower shafts South and East while there are two only welded padeyes on tower skin plate A of tower shaft North and West. The padeyes are also being welded per Contract Change Order (CCO) #201 and per Caltrans approved drawing Tower Access Detail #30.




Prior welding, ABF foreman Rory Hogan was noted laying out the location of the padeyes and grinding off the paint on the tower skin plates where the padeye will be welded. After grinding, the same personnel preheated the tower skin plate to required temperature of more than 225°F. After reaching the required preheat temperature, ABF welder Jeremy Dolman performed the tack welding using SMAW with 3.2mm diameter E7018H4R electrode with measured working current of 128 amperes on the mentioned electrode.

As soon as the padeye was tack welded, the welder immediately preheated the tower skin plate and the padeye itself to required preheat temperature of more than 225°F. The welder then fully fillet welded the Crosby padeye to 5mm all around fillet using the same electrode and size implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D1.5-F1200A. During fillet welding, ABF QC Andrew Keach was observed monitoring the preheat temperature and working current.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

At the end of the shift, the welder has completed fillet welding a total of 12 padeyes at tower four shafts elevation 135 meters.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer