

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-027743**Date Inspected:** 08-Jun-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Salvador Merino**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 13E-PP124-E2.2-BW1 drop-in floor beam , QA randomly observed ABF certified welder Richard Garcia perform 3G (vertical position) Shielded Metal Arc Welding (SMAW) welding fill pass on the CJP SPCM web splice butt joint. The welder was utilizing 3.2mm diameter E7018H4R on the fill pass implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1030 Rev. 0. The joint being welded has a single V-groove butt joint without backing bar that will be back gouged then back welded. The plates were preheated to more than 150 degree Fahrenheit using propylene gas torch prior welding. Welding parameters were monitored by ABF/QC Salvador Merino. QA noted the welding working parameter of 123 amperes on the 3.2 diameter E7018H4R electrode. The workmanship and appearance of the completed fill pass deemed satisfactory. At the end of the shift, cover pass welding on web splice joint mentioned above was completed .

At OBG 13E-PP123-E2.8-BW1 drop-in floor beam , QA randomly observed ABF certified welder Steve Davies perform 3G (vertical position) Shielded Metal Arc Welding (SMAW) welding fill pass on the CJP SPCM web splice butt joint. The welder was utilizing 3.2mm diameter E7018H4R on the fill pass implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1030 Rev. 0. The joint being welded has a single V-groove butt joint without backing bar that will be back gouged then back welded. The plates were preheated to more than 150 degree Fahrenheit using propylene gas torch prior welding. Welding parameters were monitored by ABF/QC Salvador Merino. QA noted the welding working parameter of 118 amperes on the 3.2

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

diameter E7018H4R electrode. The workmanship and appearance of the completed fill pass deemed satisfactory. During the shift, cover pass welding was completed and the welder has moved to the bottom flange of the same beam.

At OBG 13E-PP123-BF1 drop-in floor beam, the same welder mentioned above was observed perform 1G (flat position) SMAW welding fill pass to cover pass on flange CJP SPCM splice butt joint. The welder was utilizing 3.2mm diameter E7018H4R on the fill pass implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1030 Rev. 0. The joint being welded has a single V-groove butt joint without backing bar that will be back gouged then back welded. The plates were preheated to more than 150 degree Fahrenheit using propylene gas torch prior welding. Welding parameters were monitored by ABF/QC Salvador Merino. QA noted the welding working parameter of 118 amperes on the 3.2 diameter E7018H4R electrode. The workmanship and appearance of the completed fill pass deemed satisfactory. At the end of the shift, cover pass welding on top side of the flange splice butt joint was completed. Backgouging and back welding of the flange splice butt joint remain outstanding.

At OBG 13E-PP122.2-@-2000mm to 5000mm top deck drop-in plate inside, QA randomly observed ABF certified welder Eddie Brown continuing to perform 4G (overhead position) Shielded Metal Arc Welding (SMAW) back welding cover pass on the CJP SPCM splice butt joint. The welder was utilizing 3.2mm diameter E7018H4R electrode implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040C-CU. The joint being welded had a single V-groove butt joint with copper plate backing bar that was originally welded from the top using a combination of SMAW and SAW then removed the copper backing plate using carbon air arc gouging and ground smooth. The plates were preheated to more than 150 degree Fahrenheit using propylene gas torch prior welding. Welding parameters were monitored by ABF/QC Salvador Merino. QA noted the working welding parameter of 129 amperes on the 3.2mm diameter E7018H4R electrode. The workmanship and appearance of the completed cover pass deemed satisfactory. At the end of the shift, cover pass welding on area mentioned above was completed.



At OBG 13E-PP122.2-@-0mm to 2000mm top deck drop-in plate inside, QA randomly observed ABF certified welder Khit Lounechaney continuing to perform 4G (overhead position) Shielded Metal Arc Welding (SMAW) back welding cover pass on the CJP SPCM splice butt joint. The welder was utilizing 3.2mm diameter E7018H4R electrode implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040C-CU. The joint being welded had a single V-groove butt joint with copper plate backing bar that was originally welded from the top using a combination of SMAW and SAW then removed the copper backing plate using carbon air arc gouging and ground smooth. The plates were preheated to more than 150 degree Fahrenheit using propylene gas torch prior welding. Welding parameters were monitored by ABF/QC Salvador Merino. QA noted the working welding parameters of 125 amperes on the 3.2mm diameter E7018H4R electrode. The workmanship and appearance of the completed cover pass deemed satisfactory. At the end of the shift, cover pass welding on area mentioned above was completed.

At the request of Quality Control Field Supervisor, Bonifacio Daquinag, QA has randomly verified the QC VT/MT of the following various welded joints. The QA verification was performed to verify that the welding and the VT/MT inspection performed by the QC inspector meet the requirements of the contract documents. At the conclusion of the QA verification it appeared that the weld and the QC inspection complied with the contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

1. Tower elevation 65 meter – Crosby padeye to tower skin plate 5mm all around fillet weld QA verified.
2. OBG 13E-PP123.6 @1000mm – drop-in top deck plate splice butt joint QA verified.
3. OBG 13E/14E LS1, LS2 and LS3 – top deck plate longitudinal stiffener splice butt joints QA verified



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer