

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028036**Date Inspected:** 23-Jul-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** William Sherwood**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS Tower**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 12W/13W corner drop-in assembly side plate 'C1.1' outside, QA randomly observed ABF/JV qualified welder James Zhen continuing to perform CJP groove (splice) back welding fill pass to cover pass on the splice butt joint. The welder was observed perform manual welding in the 4G (overhead) position utilizing a Shielded Metal Arc Welding (SMAW) with 3.2mm diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040C-Cu. The joint being welded has a single V-groove butt joint with copper backing bar that has been removed, back gouged and ground and tested by ABF QC using MT. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters of the welder with measured working current of 120 amperes. At the end of the shift, cover pass welding at location mentioned above was still continuing and should remain tomorrow.

At OBG 12W-W2.1 corner drop-in side plate 'C1' outside, QA randomly observed ABF/JV qualified welder Jin Pei Wang continuing to perform CJP groove (splice) back welding fill pass to cover pass on the splice butt joint from Y=20,000mm to Y=25,000mm. The welder was observed perform manual welding in the 4G (overhead) position utilizing a Shielded Metal Arc Welding (SMAW) with 3.2mm diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040C-Cu. The joint being welded has a single V-groove butt joint with copper backing bar that has been removed, back gouged and ground. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

parameters of the welder with measured working current of 125 amperes. At the end of the shift, cover pass welding at location mentioned above was still continuing and should remain tomorrow.



Other welding related activities noted during the shift include backing bar removal using carbon air gouging at 12W-W2.1 location Y=29,000mm to 31,000mm of corner drop-in assembly top deck plates. Grinding on the groove of the gouged backing bar removal followed after carbon air arc gouging. Flush grinding on the welded cover of 12W/13W corner drop-in assembly side plate C1.1 outside was also noted during the shift.

This QA was also tasked by Lead QA Danny Reyes to perform the alignment (offset) survey on corner drop-in assembly 12W/13W side plate C1.1 and edge plate B outside after welding. The following measurement readings were taken from bottom to top for side plate C and edge to edge for edge plate B and both at 150mm interval;

12W/13W side plate C1.1 12W/13W edge plate B



(measured offset bottom to top) (measured offset edge to edge/bottom to top)

- | | |
|----------|----------|
| 1. 0mm | 1. -1mm |
| 2. -3mm | 2. -3mm |
| 3. -1mm | 3. -4mm |
| 4. 0 | 4. -6mm |
| 5. -5mm | 5. -5mm |
| 6. +2mm | 6. -4mm |
| 7. +2mm | 7. -5mm |
| 8. -4mm | 8. -1mm |
| 9. +1mm | 9. -1mm |
| 10. 0 | 10. -2mm |
| 11. -7mm | 11. -1mm |
| 12. -2mm | 12. 0 |
| 13. -1mm | 13. -2mm |
| 14. -5mm | 14. -1mm |
| 15. 0 | 15. +1mm |
| 16. +7mm | 16. +4mm |



WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer