

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028089**Date Inspected:** 30-Jul-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job site**CWI Name:** Julian Razo**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Quality Assurance Inspector (QAI) Rodney Patterson was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Ultrasonic Testing (OBG Deck)

This QA performed verification Ultrasonic Testing (UT) on Complete Joint Penetration (CJP) deck drop-in web/flange connections for lift 13E. The welds have been previously tested and accepted by QC Ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3. The QAI's findings are as follows; Lift 13E Deck Drop-in web to flange Splice (Weld No. 13E-PP121.5-E2.5-BF1)

The QAI performed a minimum of 10% verification of this weld. No rejectable indications were observed at the time of inspection.

The QAI spent a portion of this shift reviewing and documenting the status and completion of various production welding tracking logs for lift 13E/14E drop-in deck work currently in-process. The QA recorded the information on the OBG tracking log.

Magnetic Particle Testing (OBG Lift 13W)

This QA Inspector performed Magnetic Particle Testing (MT) of 100% of the HPS-transverse deck stiffener weld splices designated as 13E-PP122.2-LS1, 13E-PP122.2-LS2 and 13E-PP122.2-LS3. This weld was previously accepted by QC Magnetic Particle technicians. This QA observed no rejectable indications at the time of testing.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



This QA Inspector generated a TL-6028 MT report on this date. The completed work observed at this location appeared to be in compliance with the contract specifications.

During QA observations of the QC Magnetic Particle Testing (MT) in way of the lifting lug removal areas on the longitudinal diaphragm webs at E3, multiple linear indications were observed. After the removal of the indications by grinding, ABF welding personnel proceeded to weld the excavated base metal without the prior approval of the engineer. The depth of the excavations ranged from 2mm~7mm. The lifting lug removal areas are located at lift 13E East of panel point 122.5 (LD3030) and 14E west of panel point 125 (LD3041A). The longitudinal diaphragm webs, at both locations are designated as Seismic Performance Critical Members (SPCM) on the contract drawings and require through thickness properties (TTP). The QAI's observations were discussed with the QA lead inspector Danny Reyes.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Patterson,Rodney

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer
