

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028290**Date Inspected:** 30-Aug-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1930**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Ultrasonic Testing of ESW**ESW E, Face B:**

This QA performed Ultrasonic Testing (UT) on approximately 1000mm of Tower Electroslag Complete Joint Penetration (CJP) shear plate weld designated as "ESW E" face B. Location (Y=110~1100) of this weld was inspected using this testing method.

This weld was previously accepted by QC Ultrasonic technicians in accordance with supplemental procedure SE-UT-D1.5-CT-108-ESW-R5.

This QA observed recordable two (2) longitudinal indications at the time of testing.

This QA observed recordable seventeen (17) transverse indications at the time of testing.

This QA generated a TL-6027 UT report on this date.

This QA performed UT of weld designated as ESW W in accordance with the approved supplemental procedure. This testing was performed in tandem with QC technician Andrew Keech. Tandem report for work performed on this date will be completed by QC technician and signed by both QA/QC parties. Items listed on tandem report reflect indications agreed upon by QA/QC. Due to QA/QC disagreement on indication interpretation, tandem report may not reflect all indications discovered by QA at time of testing. Please see TL-6027 for complete listing

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

of QA recorded indications.

ESW RWR Tracking

This QA was instructed by Task Leader Bill Levell to generate a spread sheet for the tracking of Request for Weld Repair (RWR) forms submitted by ABF for the repair of Electroslag Welds located at the base of the Tower.

This assigned task requires review of all submitted RWR's as well as review of approved QA TL-6031 report forms applicable to this welding, testing, and repair. This QA used the balance of time not allocated for in-process inspection and testing to work on this task.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Conversations were relevant to work performed.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Clifford, William	Quality Assurance Inspector
Reviewed By:	Levell, Bill	QA Reviewer
