

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028629**Date Inspected:** 17-Oct-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

Quality Assurance Inspector (QA) William Clifford was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

Ultrasonic Testing of ESW**ESW T, Face B:**

This QA performed Ultrasonic Testing (UT) of Tower Electroslag Complete Joint Penetration (CJP) shear plate welds designated as "ESW T" on face B.

This weld was tested in accordance with supplemental procedure SE-UT-D1.5-CT-108-ESW-R5.

Due to safety concerns and access, testing was performed in tandem using Quality Control Technician Andrew Keech's scope. This QA observed Mr. Keech calibrate his scope and perform testing on this date.

The following indications were observed. Due to joint configuration and weld cap shape, indications observed as having a transverse orientation could not be evaluated for length or "X" location.

Y locations are recorded as:

*Note- Depths are recorded from Face A.

Indication #1: Y= 7785mm

Sizing – A=70db, B= 42db, C= 9db, D= 19db

Sound Path= 140mm, Depth= 30mm

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Indication #2: Y= 7990mm

Sizing – A=71db, B= 42db, C= 7db, D= 22db

Sound Path= 120mm, Depth= 27mm

Indication #3: Y= 8050mm

Sizing – A=71db, B= 42db, C= 11db, D= 18db

Sound Path= 162mm, Depth= 23mm

Indication #4: Y= 8100mm

Sizing – A=70db, B= 42db, C= 7db, D= 21db

Sound Path= 109mm, Depth= 41mm

Indication #5: Y= 8190mm

Sizing – A=67db, B= 42db, C= 14db, D= 11db

Sound Path= 202mm, Depth= 2mm

Indication #6: Y= 8350mm

Sizing – A=71db, B= 42db, C= 7db, D= 22db

Sound Path= 113mm, Depth= 40mm

Indication #7: Y= 8480mm

Sizing – A=70db, B= 42db, C= 8db, D= 20db

Sound Path= 122mm, Depth= 36mm

Indication #8: Y= 8580mm

Sizing – A=71db, B= 42db, C= 6db, D= 23db

Sound Path= 100mm, Depth= 14mm

Indication #9: Y= 8840mm

Sizing – A=63db, B= 42db, C= 9db, D= 12db

Sound Path= 144mm, Depth= 28mm

Indication #10: Y= 8880mm

Sizing – A=70db, B= 42db, C= 6db, D= 22db

Sound Path= 97mm, Depth= 32mm

Indication #11: Y= 8970mm

Sizing – A=68db, B= 42db, C= 8db, D= 18db

Sound Path= 125mm, Depth= 35mm

Indication #12: Y= 9055mm

Sizing – A=69db, B= 42db, C= 10db, D= 17db

Sound Path= 143mm, Depth= 26mm

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Indication #13: Y= 9110mm

Sizing – A=60db, B= 42db, C= 8db, D= 10db

Sound Path= 127mm, Depth= 34mm

Indication #14: Y= 9135mm

Sizing – A=65db, B= 42db, C= 6db, D= 17db

Sound Path= 101mm, Depth= 44mm

Indication #15: Y= 9295mm

Sizing – A=70db, B= 42db, C= 7db, D= 21db

Sound Path= 118mm, Depth= 36mm

Indication #16: Y= 9360mm

Sizing – A=70db, B= 42db, C= 5db, D= 24db

Sound Path= 95mm, Depth= 46mm

Indication #17: Y= 9600mm

Sizing – A=70db, B= 42db, C= 11db, D= 17db

Sound Path= 162mm, Depth= 22mm

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Conversation was relevant to testing performed during this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Clifford, William	Quality Assurance Inspector
Reviewed By:	Reyes, Danny	QA Reviewer
