

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-028905**Date Inspected:** 18-Dec-2012**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** As noted below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

Quality Assurance Inspector (QA) Douglas Frey was at the American Bridge/Fluor (ABF) job site at Yerba Buena Island in California between the times noted above in order to monitor Quality Control functions and the in process work being performed by ABF personnel. The following items were observed:

This QA observed the following welders working on the OBG at various locations:

This QA Inspector performed an Ultrasonic (UT) inspection on 13E-E2.8 from y=0mm to y=2400mm. This QA Inspector noted no indications at the time of testing. The testing verified 20% of the weld for verification purposes. These welds were previously accepted by QC Ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3. This QA generated a TL-6027 UT report on this date. The testing was performed in accordance with AWS.D1.5-2002 Section 6, table 6.3. RWR 201208-073 is applicable to this weld.

This QA Inspector performed an Ultrasonic (UT) inspection on 13E-E2.1-C1.1 from y=24,280mm to y=26,800mm. This QA Inspector noted no indications at the time of testing. These welds were previously accepted by QC Ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3. This QA generated a TL-6027 UT report on this date. The testing was performed in accordance with AWS.D1.5-2002 Section 6, table 6.3. RWR 201211-013 is applicable to this weld and the testing is in progress.

This QA observed QC Inspector William Sherwood and Salvador Merino performing welding parameter checks such as voltage, amps, electrodes and preheats throughout the day. This QA also observed QC Inspector's John Pagliero and Bernie Docena performing various Non-Destructive Testing (NDT) on completed weld repairs as

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

they became available for testing. Non-Destructive Testing methods utilized by the QC Inspectors were Visual Testing (VT), Magnetic Particle Testing (MPT) and Ultrasonic Testing Shear Wave (UTSW). QC Inspectors were observed performing inspection per applicable code and or contract criteria.

Unless otherwise noted, all work observed on this date appeared to generally comply with the contract documents.

### Summary of Conversations:

Conversations with QA Lead Daniel Reyes involved performing NACE inspection during the am.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas 916-764-6027 , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Frey,Doug	Quality Assurance Inspector
<b>Reviewed By:</b>	Reyes,Danny	QA Reviewer

---