

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029322**Date Inspected:** 25-Mar-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

<b>CWI Name:</b>	Bonifacio Daquinag and Fred Michels			<b>CWI Present:</b>	<b>Yes</b>	<b>No</b>	
<b>Inspected CWI report:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Rod Oven in Use:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Electrode to specification:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Weld Procedures Followed:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Qualified Welders:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Verified Joint Fit-up:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Approved Drawings:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>	<b>Approved WPS:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
				<b>Delayed / Cancelled:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Bridge No:</b>	34-0006			<b>Component:</b>	SAS OBG and Tower		

**Summary of Items Observed:**

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 12W-PP116.5-W2 deck access hole, this QA randomly observed the ABF/JV qualified welder Lin E. Yun perform the overhead welding and repairing the undercut and underfill that were marked by ABF QC on the Complete Joint Penetration (CJP) butt joint. The welder was observed welding in the 4G (overhead) position utilizing the Shielded Metal Arc Welding (SMAW) process using a 1/8" diameter E7018H4R electrode and using the Welding Procedure Specification (WPS) ABF-WPS-D15-1040C. The joint being welded is a single-V-groove butt joint welded with steel backing bar. ABF Quality Control (QC) Bonifacio Daquinag was observed monitoring the welding parameters. This QAI randomly monitored the welding parameter which appeared to be 120 amperes and appeared to conform to the contract requirements. During the shift, SMAW welding on the undercut and underfill were completed.

At Tower head grillage elevation 150 meters, this QA randomly observed Lou Xiao Hua perform 8mm fillet/seal welding on the drainage plate to tower grillage. The welder was observed preheating the plates to 225 degrees Fahrenheit using propylene gas torch prior welding. During welding, the welder was observed using the Shielded Metal Arc Welding (SMAW) process using a 1/8" diameter E7018H4R electrode as per the welding procedure specification ABF-WPS-D1.5-F1200A. This QAI observed the ABF QC Fred Michels monitoring the welding parameters and the workmanship of the fillet welding. The fillet welding was not completed on this date and will continue on the next scheduled shift.

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

FW Spencer:

At Bikepath 'E', this QA randomly observed FW Spencer the welder Damian Llanos perform the Complete Joint Penetration (CJP) 6G (all position) Shielded Metal Arc Welding (SMAW) welding root pass to cover pass on 2" diameter weld-o-let to the 4" diameter compressed air line T-joints. The welder was noted welding the root pass with a 3/32" diameter E6010 electrode and the fill pass to cover pass using the 3/32" diameter E7018H4R electrode as per the welding procedure identified as WPS 1-12-1. The welder was also observed preheating to remove the moisture of the joint using a propylene gas torch prior welding. The ABF QC Bonifacio Daquinag was observed monitoring the parameters. The CJP welding on four (4) 2" diameter weld-o-let to 4" diameter compressed air line was completed on this date from panel point PP79.5 thru PP82.5 with the joints designated as 1/CA2/79.5/BE, 1/CA2/80.5/BE, 1/CA2/81.5/BE and 1/CA2/82.5/BE.

At location Panel Point PP57.5-PP58.5 Bikepath 'E', this QA randomly observed FW Spencer qualified welder Rick Kiikvee ID-5319 continuing to perform Complete Joint Penetration (CJP) 6G (all position) Shielded Metal Arc Welding (SMAW) welding root pass to cover pass on the 2" weld-o-let for a 4" diameter compressed air line. The welder was observed welding the root pass with a 3/32" diameter E6010 electrode and the fill pass to cover pass using a 3/32" diameter E7018H4R electrode implementing procedure FW Spencer WPS 1-12-1. The welder was observed preheating and removing the moisture of the joint using a portable propane gas torch prior welding. During welding, ABF QC Bonifacio Daquinag was observed monitoring the welding parameters. At the end of the shift, four (4) 2" diameter weldolet were completed and visually accepted by QC. The completed weld joints were designated as 1/CA2/55.5/BE, 1/CA2/56.5/BE, 1/CA2/57.5/BE and 1/CA2/58.5/BE.



## Summary of Conversations:

No significant conversation occurred today.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

**Inspected By:** Lizardo, Joselito

Quality Assurance Inspector

**Reviewed By:** Reyes, Danny

QA Reviewer