

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029564**Date Inspected:** 06-May-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** USA Hoist**Location:** USA Hoist, Crest Hill, IL**CWI Name:** None present**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Elevator Cab frame assembly**Summary of Items Observed:**

At the start of shift, this Quality Assurance Inspector (QAI) traveled to the Fabricator's shop and observed the work and the inspection performed by USA Hoist personnel. The inspection was performed on the Elevator Cab frame assembly and on the Elevator Tower Poles. The welding was performed utilizing Flux-Cored Arc Welding with shielding gas process (FCAW-G) as per the approved Welding Procedure Specifications (WPS's).

At the start of the shift this QAI observed the following:

No Quality Control (QC) inspector was present this day.

This QAI witnessed the welding of the Elevator Cab frame assembly at the areas found deficient or lacking of welds as per the TL-6031 Daily Welding report dated 5-2-2013. The welding was performed by Manolo Luna #B as per the prequalified WPS FCAW-3139, and WPS FCAW-3133 using the gas-shielded Flux Cored Arc Welding (FCAW-G) process. The electrode utilized was E71T-1 Kobe Familiarc .045 diameter flux-cored wire as per AWS A5.20 and allowed per the AWS D1.1 Structural Welding Code. The shielding gas utilized was a 75%Argon/25%CO2 mix and was delivered at a flow rate of 35 Cubic Feet per Hour (CFH) as per both WPS FCAW-3210 and WPS FCAW-3139.

This QAI observed the welding performed and completed of the sheetmetal skin strips (2 total) item #3 to outer-face back side of the composite boxed-shape member formed from bent-plate channel members #27 and #58 assembled in a toe-to-toe configuration. For these areas of welding, WPS FCAW-3139 was utilized. This QAI monitored the in-progress welding parameters, verifying adherence to the approved WPS. The welding was

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

observed and verified by this QAI and appeared to be in compliance with the contract documents.

This QAI witnessed the welding performed and completed of stabilizer mounting plate item #62 to C4x5.4 channel #11 where the weld was initially found deficient in it's throat size. The welding of these items was per WPS FCAW-3133. The welding was observed and verified by this QAI and appeared to be in compliance with the contract documents.

All of the remaining required welding of the Elevator Cab frame assembly has been performed and completed this day. All of the welding of this assembly appears to comply with the contract documents.

A Green Tag with a Blue Dot has been issued for the item's release to AZZ Galvanizing this day. Refer to TL-6011

Component Material Inspection Report.



Summary of Conversations:

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Morris, Monty	Quality Assurance Inspector
Reviewed By:	Foerder, Mike	QA Reviewer
