

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029805**Date Inspected:** 11-Jul-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	William Sherwood and Fred Michels			CWI Present:	Yes	No
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No N/A
				Delayed / Cancelled:	Yes	No N/A
Bridge No:	34-0006			Component:	SAS OBG	

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

FW Spencer:

At location bikepath E panel point PP77, this QA randomly observed FW Spencer qualified welder Tim Esquivel continuing to perform Complete Joint Penetration (CJP) 6G (all position) Shielded Metal Arc Welding (SMAW) welding root pass to cover pass on 2.5" diameter domestic water line field butt joints. The welder was noted welding the root pass with 3/32" diameter E6010 electrode and followed by fill pass to cover pass using 3/32" diameter E7018H4R electrode implementing Caltrans procedure FW Spencer WPS 1-12-1. The welder was noted preheating and removing the moisture of the joint using a portable propylene gas torch prior welding. During welding, ABF QC Fred Michels was noted monitoring the parameters of the welder. At the end of the FW Spencer shift, CJP welding on three (3) 4" diameter domestic water line field butt joints (elbow/pipe) designated as 54/2. 5/77/BE, 54A/2.5/77/BE and 61/2.5/77/BE were completed.


At locations W5 and E5 panel point PP62, FW Spencer Barry Mullaney was observed perform all position all around fillet welding the angle 5" x 3" x 1/2" thick (4" long) pipe support #130711-1 to #130711-4. The welder was noted using Shielded Metal Arc Welding with 1/8" E7018H4R electrode implementing Caltrans approved welding procedure specification identified as Fillet Murex. During welding, ABF QC Fred Michels was noted on site monitoring the welder's welding parameters and workmanship. During the shift, four (4) of the pipe supports

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

mentioned above was completed. At the end of the shift, the same welder was also noted welding 1" diameter weldolet for the 2.5" diameter domestic water line which was marked 1/DW1/124/NE.

This QA also witnessed ABF personnel continuing to perform caulking on unused bolt holes on angle 203mm x 203mm of top anchorage plate at 14E-PP127. The bolt holes were not used due to interference with the vertical stiffener plate. ABF personnel were noted using the Sikaflex caulk. This task is being done to clear punch list item #3654.



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Gary Thomas 916-764-6027, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Reyes, Danny

QA Reviewer
