

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-029851**Date Inspected:** 17-Jul-2013**Project Name:** SAS Superstructure**OSM Arrival Time:** 730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1600**Contractor:** USA Hoist**Location:** Crest Hill, IL.**CWI Name:** None present this day**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower Elevator Components**Summary of Items Observed:**

This Quality Assurance Inspector (QAI) arrived at the USA Hoist production facility for the purpose of performing inspections of Tower Elevator items to the requirements CC0-085, Standard Specification and Special Provisions.

This QAI observed the welding of the tubesteel beams identified as attachment items #2(plate), #3(pipe), #4(rod), #1(tubesteel). The welding was performed by, Andres Luna #1233, utilizing the Kobe Steel 'Familiarc' E71T-1 .045" diameter FCAW-G wire as per Welding Procedure Specification (WPS) identified as FCAW3210. The shielding gas used was mixture of 75% Argon and 25% CO2 with a flow rate of 36CFH. The welding appeared to meet the requirements of the contract documents.

The cutting and fit-up was observed by this QAI of the following shop components: mounting angle #4 to item #2 of Drawing# 916240-03 for incorporation into Right-Handed members (2 total) of Drawing# 916232-56 and Left-Handed members (2 total) of Drawing# 916232-57. The tack-welding was performed by the welder, Manola Luna #B, utilizing Kobe Steel brand 'Familiarc' E71T-1M .045" diameter FCAW-G electrode as per the Welding Procedure Specification identified as FCAW3210. The shielding gas used was a mix of 75% Argon and 25% CO2.

The fit-up and the welding was also observed by this QAI of the item #2(2" pipe-sleeve) to the item #1(tubesteel) per the Drawing #916240-03. The welding was performed by Manola Lunas #B utilizing Kobe Steel brand 'Familiarc' E71T-1M .045" diameter FCAW-G electrode as per the WPS identified as FCAW3210. The shielding gas used was a mix of 75% Argon 25% CO2 with a flow rate of 38CFH. The welding was completed of these members and appear to meet the requirements of the contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Other work witnessed by QAI this day was: 1) the press-fitting of alignment bushings into the counter-bored ends of Tower Elevator Masts (44 total to date) and 2) the fitting/bonding of rubber seal/cushions to to Elevator Cab between it's frame and window frame inserts.



Summary of Conversations:

This QAI spoke with Project Manager Tim Moran, inquiring as to the results of the powder-coating by Americana of the sample Elevator Landing angle which was re-galvanized by MW Galvanizing. Mr. Moran expressed that the powder-coating of the angle was reported by Americana as having an unacceptable, blistered surface finish.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Gary Thomas (916) 764-6027, who represents the Office of Structural Materials for your project.

Inspected By:	Morris, Monty	Quality Assurance Inspector
Reviewed By:	Foerder, Mike	QA Reviewer
