



Caltrans Offices
345 Burma Road
Oakland, CA. 94607

SFOBB – Seismic Replacement Project Status of Construction Week Ending 2/7/03



GEOFILL (04-012054)

Time Elapsed – 85%

Complete - 88%

Est. Date of Completion – Spring 2003

Resumed hauling fill to the surcharge – 90% complete

Continuing with final stages of placing rip rap

Approximately three more weeks of work will be required to complete the project.

SKYWAY (04-012024)

Time Elapsed – 24%

Complete - 13%

Est. Date of Completion – Summer 2006

<http://www.newbaybridge.org>

<http://www.dot.ca.gov/dist4/sfobbbulletin.htm>

<http://biomitigation.org/>

THIS PAST WEEK THE FOLLOWING WORK WAS DONE:

FOUNDATIONS

- Set 100-foot tall pile driving template on Pier 15E
- Finished dredging Pier 14E
- Finished driving sheet piles for Pier 13E

PRECAST YARD (Stockton)

- Constructing casting beds #1, #2 & #3
- Poured first lightweight pre-cast panel

PIER TABLE MOCK-UP

- Stripped forms from the concrete block at the base

MILESTONES AND IMPORTANT UPCOMING OPERATIONS IN THE NEXT THREE WEEKS:

FOUNDATIONS

- Cofferdam construction continues
- The third footing box (Pier 14E) is enroute from Texas - scheduled to arrive March 1st
- 8-foot diameter piles for Pier 16E scheduled to arrive and be driven February 10th

PRECAST YARD

- Continue mobilization and set up
- Second lightweight pre-cast panel casting scheduled for next week

PIER TABLE MOCK-UP

- Begin placement of soffit steel

OTHER

- Public Information office relocation anticipated by the end of February