



SFOBB – Seismic Replacement Project
Status of Ongoing Construction Contracts
Week Ending May 7, 2004

SKYWAY (04-012024)

Doug Coe / David Salladay

Time Elapsed – 49%	Bid Opening date – December 19, 2001	http://www.newbaybridge.org
Completed–47%	Construction Began – February 6, 2002	http://www.dot.ca.gov/dist4/sfobbbulletin.htm
Project Cost: \$1,043M	Est. Date of Completion – August 15, 2006	http://biomitigation.org/

STATUS OF WORK:

	In Progress	Completed To-Date	Project Total	Percent Complete
SUBSTRUCTURE				
Pier Tables	5	0	28	5%
Pier Columns	5	7	28	25%
Pier Access Casing	3	7	20	35%
FOUNDATIONS				
Footing Boxes Set	1	21	28	75%
Piles Driven	3	94	160	59%
PRECAST YARD				
Panels Cast	8	308	876	35%
Segments Cast	3	144	452	32%

PIER TABLES

- Pier 16E – Install reinforcement & form for top deck
- Pier 15E – Form upper stems & blister area
- Pier 14E – Erect precast panels
- Pier 13E – Continue to form soffit and stem walls
- Pier 12E – Form soffit and stem walls
- Pier 11E – Continue to install falsework
- Pier 10E – Install falsework

PIER COLUMNS

- Pier 09E – Install 3rd lift pier steel
- Pier 08E – Pour 2nd lift pier & place steel for access casing wall
- Pier 07E – Install 2nd lift pier steel
- Pier 05E – Fabricate bar reinforcing cage for 1st lift
- Pier 04E – Pour leveling pad.

FOUNDATIONS

- Pier 06E – Install pile studs, place 2nd lift pile concrete
- Pier 05E – Install pile studs
- Pier 04E – Prep. & install thermal control, place 2nd lift grout
- Pier 03E – Continue pile head connection welding
- Pier 16W – Cut slots for pile head connections
- Pier 15W – Dewatering the box
- Pier 14W – Drive west piles to tip
- Pier 13W – Drive east side piles to tip, drive bottom west side piles
- Pier 12W – Finish locking fill & dewatering the box
- Piers 11W – Dredge cell
- Piers 10W – Remove cofferdam
- Piers 06W – Splice piles on east side
- Piers 03W, 04W– Place rebars and forms for exterior concrete walls

PRECAST YARD (Stockton)

- 8 panels are scheduled to be cast next week
- 3 segments are scheduled to be cast next week



PIER W2 STRUCTURES (04-0120C4)

Pedro Sanchez / Leonard Fiji

Time Elapsed – 93%

Est. Date of Completion – May 26, 2004

Work Completed – 70%

Project Cost: \$25M

STATUS OF WORK:

- **W2E:** Install embeds and place column formwork
- **W2W:** Install architectural rebars and place corbel

YBI SUBSTATION (04-0120G4)

Beau Wrightson / Richard Duncan

Time Elapsed – 83%

Est. Date of Completion – July 20, 2004

Completed – 69%

Project Cost: \$5.5M

STATUS OF WORK:

SUBSTATION

- Continue rough-in electrical & conduits
- Install site drainage
- Apply anti-graffiti coating
- Continue installation on interior fixtures
- Install Low Voltage System

UTILITY RELOCATIONS

- Rough Grade WB 80 Onramp

CLOSURE

- WB 80 On-Ramp east of YBI tunnel
- Tentative opening date is July 1, 2004

COAST GUARD ROAD RELOCATION (04-0120Q4)

Richard Duncan / Andrew Bui

Time Elapsed – 97%

Est. Date of Completion – May 31, 2004

Completed – 98%

STATUS OF WORK:

- Install traffic loops
- Continue to pave parking lot, tennis court and roadway
- Continue to place pre-fabricated guardhouse
- Continue to install sliding security gate



SOUTH-SOUTH DETOUR (04-0120R4)

Ken Loncharich / John Walters

Time Elapsed – 0%
Completed – 0%

Est. Date of Completion – December 30, 2004
Project Cost: \$71M

Awarded Date: March 10, 2004
Contract Approval Date: March 25, 2004
Contract Suspended: April 9, 2004 – July 10, 2004

STATUS OF WORK:

- Continue to review preliminary design submittals for West Tie-in, Viaduct and East Tie-in
- Arrange certification for material testing
- Review RFI's and Submittals for approval
- Identify potential utility conflicts
- Project is suspended until July 10, 2004 – due to utility impacts and other delays from adjacent SFOBB contracts

E2-T1 Foundation For SASS (04-0120E4)

Pedro Sanchez / Mark Vilcheck

Time Elapsed – 1.42%
Completed – 0%

Est. Date of Completion – May 26, 2007
Project Cost: \$177.45M

Awarded Date: April 1, 2004
Contract Approval Date: April 7, 2004
First Working Date: April 22, 2004

STATUS OF WORK:

- Continued review of RFI's & Submittals

COMPLETED PROJECTS

GEOFILL (04-012054)	Project accepted – April 1 st , 2003	RE: Richard Duncan
YBI MIDDEN SITE (04-012074)	Project accepted – January 9 th , 2003	RE: Beau Wrightson
PILE INSTALL DEMO (04-012084)	Project accepted – December 15 th , 2000	RE: Mark Woods