

June 8, 2006

### Russian River Bridge update

- Phase II is 27% complete. This represents work necessary to open the bridge to traffic.
- 40 foot pipe piles arrived at the jobsite for abutment one.
- 2,360 out of 3,510 feet of pipe piles have been shipped to the site. The remainder of the 48 inch by 1 inch pipe piles in 40 foot sections is scheduled for shipment June 13.
- The superstructure, double-T bridge deck, is being made in 60 sections, and 10 spans, with six sections per span. 10 sections or 17% of the bridge deck have been cast. Con-Fab anticipates making two sections per day.
- Malcolm Drilling started their operation at abutment 11. Progress included finishing drilling two piles, and pouring seal course concrete prior to attaching rebar cage.
- Fontana Steel continued to assemble rebar cage for the cast-in-shell piles.

