

Daily Update June 10 and 11

Repair Work

Devil's Slide (post mile 39.14)

Whaler wall construction above and below the road:

Whaler wall 'A' below the road – rebar installation and concrete work taking place simultaneously on different sections throughout the weekend.

Whaler wall 'D' above the road – installing formed rebar and concrete work continued over the weekend on different sections.

Drilling and tie back installation:

Wall 'A' below the road. Tie back stressing completed on 10 tie backs.

'Drill Tech' continued drilling for tie backs at wall 'C'. 10 out of 34 now complete.

Public Information

 Caltrans hosted a visit from the Half Moon Bay photographer on Saturday night. During the visit, drilling and tie back installation operations were photographed. The photographer was on site from 9:30 p.m. to 11:00 p.m.