## State of California Department of Transportation Statement of Ongoing Contracts as of 06/20/05

Page 1 07/05/05

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs I Comp To date / This Month /	Approved	%Time % Work Message
09-INY-395- 09-315404	-54.8/59	IN INYO COUNTY IN AND NEAR LONE PINE AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	E GRANITE CONSTRUCTION CO PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$878,595	04/22/05 05/02/05 06/30/05	60% 89%
HM1A	WPCP						
09-KER-14-4 09-328304	46.2/50.8	IN KERN COUNTY NEAR MOJAVE AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	COLLINS, JACK P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$890,730 \$0 \$0	, - ,	0% 0%
	WPCP						
09-MNO-395- 09-326264	-12.6/36.1	IN MONO COUNTY NEAR HILTON CREEK FROM 0.2 KM NORTH OF CROOKED CREEK BRIDGE TO 0.6 KM SOUTH OF GLASS FLOW ROAD	•	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514	\$1,498,993 \$0 \$0	01/26/05	0% 0%
HM1	WPCP	ASPHALT RUBBER CHIP SEAL	MODESTO, CA 95352	(760)872-0794		SI	JSPENDED
09-MNO-395- 09-330304		IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS ASPHALT RUBBER CHIP SEAL	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 953524770 (209)525-9065		\$1,825,677 \$0 \$0		0% 0%
HM1	WPCP		(20)/323 3003				
09-MNO-395- 09-309504	-63.0/63.3	IN MONO COUNTY NEAR LEE VINING FROM 0.8 KM SOUTH TO 0.3 KM SOUTH OF VIRGINIA LAKES ROAD SLOPE PLANTING PHASE II	PACIFIC RESTORATION GROUP PO BOX 77038 CORONA, CA 92877-0101	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794		06/17/03 06/30/03 10/19/05	37% 75%
HA42	SWPPP						
09-SBD-127- 09-328104	-13.5/27	IN SAN BERNARDINO COUNTY ABOUT 21 KM NORTH OF BAKER FROM 21.7 KM NORTH OF ROUTE 15 TO 43.4 KM NORTH OF ROUTE 15 CHIP SEAL	PO BOX 26770	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$379,360 \$0 \$0	, ,	0% 0%

Totals: Authorized Final Amt: \$6,081,695 Completed to Date: \$1,262,807 Work This Month: \$878,595

HM1

WPCP

## **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
09-INY-395-54.8/59	09-315404	1
09-KER-14-46.2/50.8	09-328304	1
09-MNO-395-12.6/36.1	09-326264	1
09-MNO-395-58.1/69.9	09-330304	1
09-MNO-395-63.0/63.3	09-309504	1
09-SBD-127-13.5/27	09-328104	1

## **Statement of Ongoing Contracts - Federal Aid**

**District** 09

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$6,081,695	\$1,262,807
District Total:		\$6,081,695	<u>\$1,262,807</u>

**Statement of Ongoing Contracts -Summary** 

District

**Work Completed This Period** 

Work completed this Period: