

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.
Oakland, CA 94607
(510) 622-5660, (510) 286-0550 fax



*Flex your power
Be energy efficient!*

September 12, 2007

Contract No. 04-0120F4
04-SF-80-13.2 / 13.9
Self-Anchored Suspension Bridge
Letter No. 05.03.01-000561

Michael Flowers
Project Executive
American Bridge/Fluor Enterprises, a JV
375 Burma Road
Oakland, CA 94607

Dear Michael Flowers,

Submittal 57, Rev. 4 - Structural Steel Detailed List of Materials for Material on Hand

The Department has completed review of Submittal ABF-SUB-000057R04, "Structural Steel Detailed List of Materials for which Material on Hand will be Requested for Tower and OBG," dated August 29, 2007. The submittal is "Approved," pending submission of the detailed progress milestones and corresponding payment amounts for review and approval.

In addition, the Department would like to bring the following comments to your attention regarding payments for structural steel material furnished but not incorporated into the work:

1. Payment for materials on hand cannot be made without an advance payment bond in place in accordance with section 5-1.25.
2. The Contractor shall submit for approval by the Engineer, a list of all elements for which progress payments will be requested no later than 60 days prior to requesting the first partial payment. Revise ZPMC's "List Detailing the Structural Steel Progress and Milestones" accordingly as indicated in the Contractor's cover letter.
3. Payments for materials furnished but not incorporated into the work are based upon the Contractor's actual out-of-pocket costs. Support documentation will be required before payments can be made.
4. Evidence must be provided indicating material storage is subject to or under the control of the Department and that materials have been designated or fabricated specifically for the Project prior to payment for materials furnished but not incorporated into the work.

If you have any questions, or feel it would be beneficial to meet and discuss prior to re-submittal, please contact Keith Osantowski at (510) 622-5158.

Sincerely,

A handwritten signature in blue ink that reads "Gary Pursell".

GARY PURSELL
Resident Engineer

cc: Darryl Schram
file: 05.03.01, 55.0057