

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.

Oakland, CA 94607

(510) 622-5660, (510) 286-0550 fax

*Flex your power
Be energy efficient!*

July 30, 2009

Contract No. 04-0120F4
04-SF-80-13.2 / 13.9
Self-Anchored Suspension Bridge
Letter No. 05.03.01-004783

Michael Flowers
Project Executive
American Bridge/Fluor, A JV
375 Burma Road
Oakland, CA 94607

Dear Michael Flowers,

CCO 24S0 – Traveler Rail Summary of Impacts to Existing Fabrication

The Department is in receipt of ABF-CAL-LTR-000988, dated July 21, 2009. We appreciate ABF's efforts regarding the preliminary assessment of the impacts to the ongoing fabrication at ZPMC due to the Stop Work Order and ATP issued by the Department for CCO 24S0.

In response to ABF's request to confirm the information, the Department has the following comments regarding the Summary of CCO 24 Impacts to Existing Fabrication:

Item 1:

- The Department agrees with the Change Description.
- The statement, "*1st shipment excluded*" is understood to mean the item is not included in the 1st shipment hence there is no schedule impact with the first shipment.

Item 2:

- Item 2.2: The Department agrees with the Change Description and potential impacts, except the statement, "*Enlarge the bolt hole to 25mm*" should read, "*Enlarge the bolt hole to 31mm.*"

Items 3 to 5:

- The Department agrees with the Change Description and assessment of impacts.

Item 6:

- It is stated that there have been 60 rails and 156 support brackets fabricated (ZPMC claimed 168 brackets have been fabricated) with NDT completed before the Stop Work Order was issued by the Department on June 15, 2009. Based upon the Department's records, 50 rails and 155 support brackets can be accounted for. It is suggested representatives from the Department, ABF and ZPMC meet in China and confirm the actual numbers.
- The Department confirms the identified rails and support brackets, fabricated prior to the Stop Work Order issued on June 15, 2009, will be rework/remade as part of this change.

- The statement, "*1st shipment excluded*" is understood to mean the item is not included in the 1st shipment hence there is no schedule impact with the first shipment.

If you have questions, please contact Doug Coe at 13761322704.

Sincerely,



GARY PURSELL
Resident Engineer

cc: Rick Morrow
Don Ross
Doug Coe
Jason Tom
Peter Siegenthaler
Brian Boal
Stanley Ku
Ching Chao
file: 05.03.08