

DEPARTMENT OF TRANSPORTATION -Toll Bridge Program

333 Burma Rd.
Oakland, CA 94607
(510) 622-5660, (510) 286-0550 fax



*Flex your power
Be energy efficient!*

November 19, 2009

Contract No. 04-0120F4
04-SF-80-13.2 / 13.9
Self-Anchored Suspension Bridge
Letter No. 05.03.01-005866

Michael Flowers
Project Executive
American Bridge/Fluor, A JV
375 Burma Road
Oakland, CA 94607

Dear Michael Flowers,

East End Material Procurement

The Department is in receipt of ABF-CAL-LTR-001266, dated October 22, 2009, requesting that the Department provide approval to ZPMC for the procurement of the remaining steel materials for Lifts 13 and 14 and Crossbeams 18 and 19.

The Department understands there is risk of delay to the project if materials are not available at the time fabrication is ready to begin. To mitigate the possible risk and further to State Letter 05.03.01-005110, issued to approve the procurement of steel material for Lift 13, the Department hereby confirms that ABF should proceed with ordering materials based on the "*current information available in the shop drawings.*"

Additionally, please find the attached for your information take-offs for Lifts 14E, 14W, and Crossbeam 19, which include information as to which plates have SPCM and/or TTP requirements. As stated above, please proceed with the procurement of any remaining material immediately to mitigate the possibility of delays.

In the event that there are future changes to the current information available, ABF and its Fabricator will not be held responsible for impacts related to the procurement of remaining steel using the current information.

Please contact this office if you have any questions.

Sincerely,

A handwritten signature in blue ink that reads "Gary Pursell".

GARY PURSELL
Resident Engineer

Attachment

cc: Rick Morrow, Darryl Schram, Scott Fabel
file: 05.03.01, 49.125