

January, 2016 Update

C) Segment casting continues at Pier 4. Winter casting operations require heaters and tarping of the area to maintain the proper temperatures. At the end of December, the contractor had completed 24 of the total 76 segments. The picture to the right shows the end of the north side segment casting operation. →



C) The picture to the left shows the east side of the bridge extending out from Abutment 1. The bridge rail is being installed on the completed spans.

B) The picture to the right is looking east from above Lakeshore drive. →



B) Pier 3 trestle is no longer needed and is being removed. The picture to the left shows the crane removing decking elements and supports from the trestle. ←

Utility and work trucks/pickups will also continue to enter and exit the northbound lanes on the south end of the project. Please be aware and reduce speeds when traveling through the project limits. Images of the progress can be viewed at the following URL/
<http://www.dot.ca.gov/dist2/projects/antlers/constructioncam.htm>

