

I-580 Resurfacing Project
 Two Week Construction Schedule
 5/18/15 - 5/31/15

<u>Activity</u>	<u>M</u> 5/18	<u>T</u> 5/19	<u>W</u> 5/20	<u>T</u> 5/21	<u>F</u> 5/22	<u>S</u> 5/23	<u>S</u> 5/24	<u>M</u> 5/25	<u>T</u> 5/26	<u>W</u> 5/27	<u>T</u> 5/28	<u>F</u> 5/29	<u>S</u> 5/30	<u>S</u> 5/31
WESTBOUND														
Construct guardrail		X	X	X					X	X	X	X		
Excavate for anchor blocks (Boston Ave to 14th Ave)	X													
Excavate for anchor blocks (14th Ave to 24/980 I/C)		X	X											
Place concrete anchor blocks				X					X	X	X			
EASTBOUND														
Identify slabs to be replaced														
Sawcut Concrete Slabs *	X ²	X ²	X ²	X ³					X ³	X ³	X ⁴			
Replace Concrete Slabs*	X ²	X ²	X ²	X ³					X ³	X ³	X ³			
No Night work due to Holiday														

* Operations expected to generate high noise levels from 10:00 pm to 6:00 am for the dates shown.

- ¹ Hollis St. to West St.
- ² West St. to Webster St.
- ³ Webster St. to Grand Ave.
- ⁴ Grand Ave to Park Blvd

Schedule is subject to change due to weather conditions and/or sequencing of work