


I-580 Resurfacing Project  
 Two Week Construction Schedule  
 6/7/15 - 6/21/15

<u>Activity</u>	<u>S</u> 6/21	<u>M</u> 6/22	<u>T</u> 6/23	<u>W</u> 6/24	<u>T</u> 6/25	<u>F</u> 6/26	<u>S</u> 6/27	<u>S</u> 6/28	<u>M</u> 6/29	<u>T</u> 6/30	<u>W</u> 7/1	<u>T</u> 7/2	<u>F</u> 7/3	<u>S</u> 7/4	<u>S</u> 7/5
<b>WESTBOUND</b>															
Construct guardrail(Various Locations WB)		X	X	X					X	X	X				
Strip anchor blocks (Boston to 14th)		X		X											
Drainage system (13th, Beaumont to Grand Ave.)		X	X	X											
Sawcut Concrete Slabs*								X <sup>4</sup>	X <sup>4</sup>	X <sup>4</sup>	X <sup>4</sup>				
Replace Concrete Slabs*															
<b>EASTBOUND</b>															
Sawcut Concrete Slabs (At Fruitvale )		X <sup>3</sup>	X <sup>3</sup>	X <sup>3</sup>											
Replace Concrete Slabs* ( Lakeshore to Park)		X <sup>3</sup>	X <sup>3</sup>	X <sup>3</sup>	X <sup>3</sup>				X <sup>3</sup>	X <sup>3</sup>	X <sup>3</sup>				
Grind existing lanes 3 and 4(Hollis to Boston Ave)									X	X	X				

\* Operations expected to generate high noise levels from 10:00 pm to 6:00 am for the dates shown.

 No work

Lakeshore work tonight (6/18)

Note: Lane #1 is the inside lane closest to the median, and Lane #2 is adjacent to Lane #1.

<sup>3</sup> Grand Ave. to Fruitvale Ave

<sup>4</sup> Wilson to Park

Schedule is subject to change due to weather conditions and/or sequencing of work