

I-580 Resurfacing Project
 Two Week Construction Schedule
 5/11/15 - 5/24/15 Revision 1

Note: Work on 5/13 to 5/15 cancelled due to weather

<u>Activity</u>	<u>M</u> 5/11	<u>T</u> 5/12	<u>W</u> 5/13	<u>T</u> 5/14	<u>F</u> 5/15	<u>S</u> 5/16	<u>S</u> 5/17	<u>M</u> 5/18	<u>T</u> 5/19	<u>W</u> 5/20	<u>T</u> 5/21	<u>F</u> 5/22	<u>S</u> 5/23	<u>S</u> 5/24
WESTBOUND														
Temporary restriping														
Place Temporary railing (Type K)														
Construct guardrail		X					X	X	X		X	X		X
Excavate for anchor blocks	X ⁵	X ⁵					X ⁵	X ⁶	X ⁶					
Place concrete anchor blocks											X	X		X
EASTBOUND														
Identify slabs to be replaced														
Sawcut Concrete Slabs *	X ¹	X ¹					X ¹	X ²	X ²	X ²	X ³	X ³		X ³
Replace Concrete Slabs*	X ¹	X ¹					X ¹	X ¹		X ²	X ²	X ²		X ³

* Operations expected to generate high noise levels from 10:00 pm to 6:00 am for the dates shown.

¹ Hollis St. to West St.

² West St. to Webster St.

³ Webster St. to Grand Ave.

⁴ Grand Ave. to Park Blvd.

⁵ Boston Ave. to 14th Ave.

⁶ 14th Ave. to SR-24/I-980 Interchange

Schedule is subject to change due to weather conditions and/or sequencing of work