

I-580 Resurfacing Project
 Two Week Construction Schedule
 7/12/15 - 7/26/15 Revision 4

<u>Activity</u>	<u>S</u> 7/12	<u>M</u> 7/13	<u>T</u> 7/14	<u>W</u> 7/15	<u>T</u> 7/16	<u>F</u> 7/17	<u>S</u> 7/18	<u>S</u> 7/19	<u>M</u> 7/20	<u>T</u> 7/21	<u>W</u> 7/22	<u>T</u> 7/23	<u>F</u> 7/24	<u>S</u> 7/25	<u>S</u> 7/26
WESTBOUND															
Construct guardrail (various Locations)															
Electrical work (various locations)		X	X	X	X	X			X	X	X	X	X		
Sawcut Concrete Slabs*		X ³	X ³	X ³	X ³	X ⁵				X ⁴	X ⁴	X ⁴	X ⁴		
Replace Concrete Slabs*		X ³	X ³	X ³	X ³	X ⁵				X ⁴	X ⁴	X ⁴	X ⁴		
EASTBOUND															
Electrical work (various locations)									X	X	X	X	X		
Sawcut Concrete Slabs*															
Replace Concrete Slabs*															
Grind existing lanes *									X ¹						

* Operations expected to generate high noise levels from 10:00 pm to 6:00 am for the dates shown.

 No work

¹ Grand Ave to Boston Ave

² Hollis St to Grand Ave

³ Grand Ave to Broadway

⁴ Boston Ave to Park Blvd

⁵ Broadway to SR-24/980 Interchange

Schedule is subject to change due to weather conditions and/or sequencing of work