

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated April 22 for activities through May 7 with upcoming work anticipated for May/June

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in the outside (right) lanes beginning April 18 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures may be required.
 - Upcoming work (May-June): Continuation of the precast installation as described above. Ramp paving and repair work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- At this time, no work scheduled through May 7.
 - Upcoming work (May-June): Sawcutting and installation of precast concrete panels in the outside (right) lanes Monday through Saturday nights for several weeks. Nighttime freeway lane closures may be required. Ramp paving and repair work.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Demolish existing median barrier and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures may be required.
- Work on drainage systems beginning April 11 and continuing weekdays and Monday through Saturday nights for several weeks. Nighttime closures may be required.
 - Upcoming work (May-June): Crack existing concrete pavement and grind and pave on mainline.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish existing barrier and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures may be required.
- Work on drainage systems beginning April 11 and continuing weekdays and Monday through Saturday nights for several weeks. Nighttime closures may be required.
 - Upcoming work (May-June): Crack existing concrete pavement and grind and pave on mainline.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through May 7.
- Livorna and Rudgear: Demolish existing median barrier and installing new permanent barrier starting April 11 and continuing weekdays and Monday through Saturday nights for several weeks. Nighttime closures may be required.
 - Upcoming work (May-June): Approach slab work and bridge treatment.

TREE REMOVAL

- At this time, no work scheduled through May 7.

HANDICAP ACCESS RAMPS

- Installation of handicap curbs at various ramps north and southbound throughout entire project limits starting April 12 and continuing weekdays and Monday through Saturday nights for several weeks. Nighttime closures may be required.

PARK & RIDE LOT (RUDGEAR)

- Excavate, form, and pour concrete retaining walls beginning April 11 and continuing weekdays for several weeks.