

## I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated September 22 for activities through October 9 with upcoming work anticipated for October/November.

*Please note this schedule is subject to change based on weather, field conditions, and construction progress.*

### NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Anchor block installation is scheduled to start September 26 and will continue weekdays for several days.
  - Upcoming work (October-November): Continuation of drainage work. Remove and install Metal Beam Guard Rail. Grind concrete surfacing. Sawcut and place joint seals. Install Weigh-in-Motion. Install weed barrier. Install loop detectors on mainline. Adjust structures to finish grade. Place permanent delineation, signs, and markers. Permanent erosion control.

### SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Drainage work began on September 20 and will continue weekdays for several days.
  - Upcoming work (October-November): Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Grind concrete surfacing. Sawcut and place joint seals. Install Weigh-in-Motion. Install weed barrier. Install loop detectors on mainline. Adjust structures to finish grade. Grind and pave median and lane 1. Place permanent delineation, signs, and markers. Permanent erosion control.

### NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Drainage work is ongoing and will continue weekdays and Monday through Saturday nights for several weeks.
- Open Grade Asphalt paving began on September 19 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
  - Upcoming work (October-November): Continue paving mainline and ramps as described above. Drainage work. Electrical work, including continuation of loop detector installation. Remove and install Metal Beam Guard Rail. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

### SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Rubberized asphalt paving on mainline and ramps is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Conform grinding on mainline and ramps began September 12 and will continue Monday through Saturday for several nights. Nighttime closures will be required.

- Upcoming work (October-November): Continue paving mainline and ramps as described above. Drainage work. Electrical work, including continuation of loop detector installation. Remove and install Metal Beam Guard Rail. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through October 9.
  - Livorna: At this time, no work scheduled through October 9.
  - Rudgear: At this time, no work scheduled through October 9.
- 
- Upcoming work (October-November): Clean and install joint seals. Prep and treat bridge decks. Adjust to finish grade.