

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated October 14 for activities through October 30 with upcoming work anticipated for October/November.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- At this time, no work scheduled through October 30.
 - Upcoming work (October-November): Continuation of drainage work. Remove and install Metal Beam Guard Rail. Grind concrete surfacing. Sawcut and place joint seals. Install Weigh-in-Motion. Install weed barrier. Install loop detectors on mainline. Adjust structures to finish grade. Place permanent delineation, signs, and markers. Permanent erosion control.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Switching the traffic is tentatively scheduled to begin October 21 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (October-November): Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Grind concrete surfacing. Sawcut and place joint seals. Install Weigh-in-Motion. Install weed barrier. Install loop detectors on mainline. Adjust structures to finish grade. Grind and pave median and lane 1. Place permanent delineation, signs, and markers. Permanent erosion control.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Anchor block installation is tentatively scheduled to start October 17 and will continue weekdays and Monday through Saturday nights for several days.
 - Upcoming work (October-November): Continue paving mainline and ramps as described above. Drainage work. Electrical work, including continuation of loop detector installation. Remove and install Metal Beam Guard Rail. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Drainage work is ongoing and will continue Monday through Saturday nights for several weeks.
- Loop detector installation on the mainline began on October 11 and will continue Monday through Saturday for several nights.

- Anchor block installation is tentatively scheduled to start October 17 and will continue weekdays and Monday through Saturday nights for several days.
- Open Grade Asphalt paving is tentatively scheduled to begin on October 17 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (October-November): Continue paving mainline and ramps as described above. Drainage work. Electrical work, including continuation of loop detector installation. Remove and install Metal Beam Guard Rail. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through October 30.
- Livorna: At this time, no work scheduled through October 30.
- Rudgear: At this time, no work scheduled through October 30.
 - Upcoming work (October-November): Clean and install joint seals. Prep and treat bridge decks. Adjust to finish grade.