

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated October 24 for activities through November 06 with upcoming work anticipated for October/November.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Placing K-rail in the median is tentatively scheduled to begin October 24 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Grinding concrete is tentatively scheduled to begin October 26 and will continue Monday through Saturday night for several weeks. Nighttime closures will be required.
 - Upcoming work (October-November): Continuation of drainage work. Remove and install Metal Beam Guard Rail. Grind concrete surfacing. Sawcut and place joint seals. Install Weigh-in-Motion. Install weed barrier. Install loop detectors on mainline. Adjust structures to finish grade. Place permanent delineation, signs, and markers. Permanent erosion control.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Placing K-rail in the median is tentatively scheduled to begin October 24 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (October-November): Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Grind concrete surfacing. Sawcut and place joint seals. Install Weigh-in-Motion. Install weed barrier. Install loop detectors on mainline. Adjust structures to finish grade. Grind and pave median and lane 1. Place permanent delineation, signs, and markers. Permanent erosion control.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Metal beam guardrail installation is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Removal and installation of slotted corrugated steel pipes is tentatively scheduled to begin October 24 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (October-November): Continue paving mainline and ramps as described above. Drainage work. Electrical work, including continuation of loop detector installation. Remove and install Metal Beam Guard Rail. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Metal beam guardrail installation is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Drainage work is ongoing and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Rubberized asphalt paving is tentatively scheduled to continue on October 24 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Open Grade asphalt paving is ongoing and will continue Monday through Saturday for several more nights. Nighttime closures will be required.
 - Upcoming work (October-November): Continue paving mainline and ramps as described above. Drainage work. Electrical work, including continuation of loop detector installation. Remove and install Metal Beam Guard Rail. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through November 06.
- Livorna: At this time, no work scheduled through November 06.
- Rudgear: At this time, no work scheduled through November 06.
 - Upcoming work (October-November): Clean and install joint seals. Prep and treat bridge decks. Adjust to finish grade.