

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated April 28 for activities through May 14 with upcoming work anticipated for May/June

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in the outside (right) lanes beginning April 18 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures may be required.
 - Upcoming work (May-June): Continuation of the precast installation as described above. Ramp paving and repair work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Sawcutting and installation of precast concrete panels in the outside (right) lanes tentatively beginning May 10 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures may be required.
 - Upcoming work (May-June): Continuation of the precast installation as described above. Ramp paving and repair work.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures may be required.
- Crack existing concrete pavement (including vibration monitoring) beginning May 5 and continuing Monday through Saturday nights for several weeks. Nighttime closures may be required.
- Drainage systems: At this time, no work scheduled through May 14.
 - Upcoming work (May-June): Continue crack existing concrete pavement and vibration monitoring, and begin grind and pave on mainline.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures may be required.
- Grind and pave mainline beginning May 9 and continuing Monday through Saturday nights for several weeks. Nighttime closures may be required.
- Drainage systems: At this time, no work scheduled through May 14.
 - Upcoming work (May-June): Crack existing concrete pavement, vibration monitoring, and grind and pave on mainline.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through May 14.
- Livorna: At this time, no work scheduled through May 14.
- Rudgear: At this time, no work scheduled through May 14.
- Upcoming work (May-June): Approach slab work and bridge treatment.

TREE REMOVAL

- At this time, no work scheduled through May 14.

HANDICAP ACCESS RAMPS

- Installation of handicap curbs at various ramps north and southbound throughout entire project limits starting April 12 and continuing weekdays and Monday through Saturday nights for several weeks. Nighttime closures may be required.

PARK & RIDE LOT (RUDGEAR)

- At this time, no work scheduled through May 14.