

# I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated June 2 for activities through June 19 with upcoming work anticipated for June/July

*Please note this schedule is subject to change based on weather, field conditions, and construction progress.*

For the latest freeway ramp and lane closures go to [Updates](#).

## NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in the outside (right) lanes beginning April 18 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures will be required.
- Excavation and asphalt paving of the shoulder beginning May 31 and continuing weekdays for several weeks.
  - Upcoming work (June-July): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

## SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Layout, sawcutting, and installation of precast concrete panels in the outside (right) lanes tentatively beginning June 7 and continuing Monday through Saturday nights for several weeks. Nighttime freeway lane closures will be required.
  - Upcoming work (June-July): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

## NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Crack existing concrete pavement, noise and vibration monitoring, and pave mainline beginning June 3 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Install temporary lighting beginning June 6 and continuing Monday through Saturday nights for several weeks.
  - Upcoming work (June-July): Continue barrier work, noise and vibration monitoring, and paving mainline as described above. Repair and install electrical systems.

## SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish existing median barrier, set K-rail, and install new permanent barrier beginning April 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Crack existing concrete pavement and noise and vibration monitoring beginning June 1 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Install temporary lighting beginning June 8 and continuing Monday through Saturday nights for several weeks.
  - Upcoming work (June-July): Continue barrier work and noise and vibration monitoring as described above. Pave mainline. Repair and install drainage and electrical systems.

#### BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: Repair and replace approach and departure slabs in the inside (left) lanes, both North- and Southbound, beginning June 1 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Livorna: At this time, no work scheduled through June 19.
- Rudgear: Repair and replace approach and departure slabs in the inside (left) lanes, both North- and Southbound, beginning June 10 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
  - Upcoming work (June-July): Continuation of approach/departure slab work as described above. Bridge treatment. Adjust to finish grade.

#### TREE REMOVAL

- At this time, no work scheduled through June 19.

#### HANDICAP ACCESS RAMPS

- At this time, no work scheduled through June 19.

#### PARK & RIDE LOT (RUDGEAR)

- At this time, no work scheduled through June 19.