

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated June 30 for activities through July 17 with upcoming work anticipated for July/August

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

No closures allowed Friday 07/01/11 at 6:00AM through Tuesday 07/05/11 at 7:00 PM

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels, in the lanes 2 through 4, is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Striping/lane realignment tentatively scheduled to start July 11 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Sawcutting, and installation of precast concrete panels in the outside (right) lanes is ongoing and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Pave mainline beginning June 16 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Drainage work starting June 29 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Set K-rail on shoulder starting July 8 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Demolish shoulder barrier starting July 11 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continue noise and vibration monitoring and paving mainline as described above. Repair and install electrical systems.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Crack existing concrete pavement and noise and vibration monitoring beginning June 14 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Pave mainline beginning June 16 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Drainage work starting June 29 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Set K-rail on shoulder starting June 30 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Demolish shoulder barrier starting July 11 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continue barrier work and noise and vibration monitoring as described above. Pave mainline. Repair and install drainage and electrical systems.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through July 17.
- Livorna: Repair and replace approach and departure slabs Southbound beginning June 20 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Rudgear: At this time, no work scheduled through July 17.
 - Upcoming work (July-August): Continuation of approach/departure slab work as described above. Bridge treatment. Adjust to finish grade.

PARK & RIDE LOT (RUDGEAR)

- Construction of new ramp beginning July 7 and continuing weekdays for several days.