

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated July 15 for activities through July 31 with upcoming work anticipated for July/August.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in lane 2 is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Striping/lane realignment tentatively scheduled to start July 19 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Concrete grinding tentatively scheduled to start July 25, continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above for inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Sawcutting, and installation of precast concrete panels in the outside (right) lanes is ongoing and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Paving mainline is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Demolish and replace shoulder barrier starting July 11 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Paving ramps tentatively scheduled to start July 25, continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Electrical work tentatively scheduled to start July 21 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continue paving mainline and ramps as described above. Repair and install electrical systems.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Paving mainline is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Demolish shoulder barrier starting July 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Electrical work tentatively scheduled to start July 26 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continue barrier work and noise and vibration monitoring as described above. Pave mainline. Repair and install drainage and electrical systems.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through July 31.
- Livorna: Repairing and replacing approach and departure slabs Southbound is ongoing and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Rudgear: Repairing and replacing approach and departure slabs Southbound beginning is ongoing and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of approach/departure slab work as described above. Bridge treatment. Adjust to finish grade.

PARK & RIDE LOT (RUDGEAR)

- At this time, no work scheduled through July 31.