

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated July 27 for activities through August 14 with upcoming work anticipated for July/August.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Sawcutting and installation of precast concrete panels in lane 2 is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Setting K-rail along the shoulder will begin July 22 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Striping/lane realignment tentatively scheduled to start August 8 and continuing Monday through Saturday for a week. Nighttime closures will be required.
- Shoulder work is ongoing and will continue for several days. Nighttime closures will be required.
- Concrete grinding tentatively scheduled to start August 1, continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above for inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Sawcutting, and installation of precast concrete panels in the outside (right) lanes is ongoing and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Setting K-rail along the shoulder will begin July 27 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Shoulder work will begin July 29 and will continue for several days. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Paving ramps tentatively scheduled to start July 26, continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Electrical work tentatively scheduled to start August 4 and continuing Monday through Saturday for several nights. Nighttime closures will be required.

- Concrete barrier at shoulder tentatively scheduled to start August 8 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continue paving mainline and ramps as described above. Repair and install electrical systems.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish shoulder barrier starting July 14 and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Electrical work tentatively scheduled to start August 9 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
- Concrete barrier at shoulder tentatively scheduled to start August 11 and continuing Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (July-August): Continue barrier work and noise and vibration monitoring as described above. Pave mainline. Repair and install drainage and electrical systems.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through August 14.
- Livorna: At this time, no work scheduled through August 14.
- Rudgear: Joint Assemblies work tentatively scheduled to start July 27 and continuing Monday through Saturday for several weeks. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of approach/departure slab work as described above. Bridge treatment. Adjust to finish grade.

PARK & RIDE LOT (RUDGEAR)

- Hand rail work is scheduled on August 1.