

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated August 12 for activities through August 28 with upcoming work anticipated for August/September.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Loop detector installation at ramps started on August 4 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Shoulder/ramp paving (rubber) started on August 9 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Striping/lane realignment tentatively scheduled to start August 22 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (August-September): Continuation of ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Sawcutting, and installation of precast concrete panels in the outside (right) lanes is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (August-September): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Mainline conform grinding to start on August 15 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Rubberized HMA to start on August 15 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Electrical work to start on August 15 and will continue daytime for several days.
- Concrete barrier at shoulder to start August 15 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Mainline loop detector installation to start on August 18 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (August-September): Continue paving mainline and ramps as described above. Repair and install electrical systems.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish shoulder barrier is ongoing and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Installation of conduits and pull boxes at barrier will start on August 17 and will continue weekdays for several days.
- Concrete barrier work at shoulder will start August 18 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (August-September): Continue barrier work and noise and vibration monitoring as described above. Pave mainline. Repair and install drainage and electrical systems.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through August 28.
- Livorna: At this time, no work scheduled through August 28.
- Rudgear: Joint assembly work is ongoing and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (July-August): Continuation of approach/departure slab work as described above. Bridge treatment. Adjust to finish grade.

PARK & RIDE LOT (RUDGEAR)

- At this time, no work scheduled through August 28.