

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated August 17 for activities through September 04 with upcoming work anticipated for August/September.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Drainage work began August 10 and will continue weekdays for several weeks.
 - Upcoming work (August-September): Drainage repair. Remove and install Metal Beam Guard Rail. Repair and install electrical systems. Place permanent delineation. Permanent barrier work.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Sawcutting, and installation of precast concrete panels in the inside (left) lanes is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (August-September): Continuation of the precast panel installation as described above, including inside (left) lanes. Ramp paving and repair work. Drainage repair. Remove and install Metal Beam Guard Rail.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Concrete barrier at shoulder began August 15 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Rubberized HMA on ramps began on August 16 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Mainline conform grinding to start on August 19 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
- Rubberized HMA on mainline to start on August 22 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Mainline loop detector installation to start on August 29 and will continue Monday through Saturday for several nights. Nighttime closures will be required.
 - Upcoming work (August-September): Continue paving mainline and ramps as described above. Repair and install electrical systems.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Demolish shoulder barrier is ongoing and continuing Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Installation of conduits and pull boxes at barrier will start on August 16 and will continue weekdays for several days.

- Upcoming work (August-September): Barrier work. Pave mainline and ramps. Repair and install drainage and electrical systems.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through September 4.
 - Livorna: At this time, no work scheduled through September 4.
 - Rudgear: At this time, no work scheduled through September 4.
- Upcoming work (July-August): Bridge treatment. Adjust to finish grade.

PARK & RIDE LOT (RUDGEAR)

- At this time, no work scheduled through September 4.