

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated November 17 for activities through December 04 with upcoming work anticipated for October/November.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

For the latest freeway ramp and lane closures go to [Updates](#).

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Concrete spall repair is ongoing and will continue Monday through Saturday for several more nights. Nighttime closures will be required.
- Full depth concrete repair is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Grinding concrete began November 15 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Installation of median barrier is tentatively scheduled to begin November 17 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Sawcutting and placing joint seals is tentatively scheduled to begin December 1 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (November-December): Continuation of slab and spall repair work, grinding concrete surfacing, median barrier installation, and sawcutting and placement of joint seals as described above. Installation of Weigh-in-Motion. Installation of loop detectors on mainline. Adjustment of structures to finish grade. Placement of permanent delineation, signs, and markers. Permanent erosion control. Electrical and drainage work for Bollinger off-ramp.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Concrete spall repair is ongoing and will continue Monday through Saturday for several more nights. Nighttime closures will be required.
- Full depth concrete repair is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Installation of median barrier is tentatively scheduled to begin November 17 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (November-December): Continuation of slab and spall repair work and median barrier installation as described above. Grind concrete surfacing. Installation of Weigh-in-Motion. Installation of loop detectors on mainline. Adjustment of structures to finish grade. Placement of permanent delineation, signs, and markers. Permanent erosion control.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Raising electrical pull boxes in the median is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (November-December): Continue Metal Beam Guardrail installation, drainage work, and electrical work as described above. Loop detector installation. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Raising electrical pull boxes in the median is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Placement of final striping is tentatively scheduled to continue on November 18 and will continue into the weekend. Nighttime closures will be required.
 - Upcoming work (November-December): Continue Metal Beam Guardrail installation, drainage work, and electrical work as described above. Loop detector installation. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through December 04.
- Livorna: At this time, no work scheduled through December 04.
- Rudgear: Deck work both Northbound and Southbound is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (November-December): Clean and install joint seals. Prep and treat bridge decks. Adjust to finish grade.