

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated November 30 for activities through December 18 with upcoming work anticipated for October/November.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

NORTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Concrete spall repair is ongoing and will continue Monday through Saturday for several more nights. Nighttime closures will be required.
- Full depth concrete repair is ongoing and will continue Monday through Saturday nights for several more nights. Nighttime closures will be required.
- Grinding concrete is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Installation of median barrier is tentatively scheduled to begin December 1 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (December-January): Continuation of slab and spall repair work, grinding concrete surfacing, and median barrier installation as described above. Sawcutting and placement of joint seals. Installation of Weigh-in-Motion. Installation of loop detectors on mainline. Adjustment of structures to finish grade. Placement of permanent delineation, signs, and markers. Permanent erosion control. Electrical and drainage work for Bollinger off-ramp.

SOUTHBOUND 680 FROM DIABLO ROAD TO ALCOSTA BLVD.

- Concrete spall repair is ongoing and will continue Monday through Saturday for several more nights. Nighttime closures will be required.
- Full depth concrete repair is ongoing and will continue Monday through Saturday nights for several more nights. Nighttime closures will be required.
- Installation of median barrier is tentatively scheduled to begin December 1 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
 - Upcoming work (December-January): Continuation of slab and spall repair work and median barrier installation as described above. Installation of Weigh-in-Motion. Installation of loop detectors on mainline. Adjustment of structures to finish grade. Placement of permanent delineation, signs, and markers. Permanent erosion control.

NORTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Raising electrical pull boxes in the median is ongoing and will continue Monday through Saturday nights for several more nights. Nighttime closures will be required.
- Installing electroliers is tentatively scheduled to begin December 5 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.

- Upcoming work (December-January): Continuation of electrical work as described above. Metal Beam Guardrail installation . Loop detector installation. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

SOUTHBOUND 680 FROM RUDGEAR ROAD TO DIABLO ROAD

- Raising electrical pull boxes in the median is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Installing electroliers is tentatively scheduled to begin December 5 and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Upcoming work (December-January): Continuation of electrical work as described above. Metal Beam Guardrail installation. Loop detector installation. Install weed barrier. Place shoulder backing. Place permanent delineation, signs, and markers.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- La Gonda: At this time, no work scheduled through December 18.
- Livorna: At this time, no work scheduled through December 18.
- Rudgear: Deck work both Northbound and Southbound is ongoing and will continue Monday through Saturday nights for several weeks. Nighttime closures will be required.
- Upcoming work (December-January): Clean and install joint seals. Prep and treat bridge decks. Adjust to finish grade.