

I-680 CONSTRUCTION ACTIVITIES AND SCHEDULE

Updated December 14 for activities through December 22 with upcoming work anticipated for January 2012.

Please note this schedule is subject to change based on weather, field conditions, and construction progress.

NORTHBOUND/SOUTHBOUND 680 FROM ALCOSTA BLVD. TO DIABLO ROAD

- Concrete spall repair is completed.
- Full depth concrete repair is ongoing and will be completed next week. Nighttime closures will be required.
- PCC Grinding (NB only) continues. Nighttime closures will be required.
- Installation of Type 60R median barrier is ongoing. Night time closures will be required.
 - Upcoming work (January-February): Grinding PCC surfacing and median barrier installation. Saw-cutting and placement of joint seals. Installation of Weigh-in-Motion. Installation of loop detectors on mainline. Adjustment of structures to finish grade. Placement of permanent delineation, signs, and markers. Permanent erosion control. Electrical and drainage work for Bollinger off-ramp (NB) – CCO work.

NORTHBOUND/SOUTHBOUND 680 FROM DIABLO ROAD TO RUDGEAR ROAD

- Installing Type 30 Foundations is ongoing. Nighttime closures will be required.
 - Upcoming work (January - February): Metal Beam Guardrail installation.

BRIDGE WORK AT LA GONDA, LIVORNA, AND RUDGEAR (NORTHBOUND AND SOUTHBOUND)

- Rudgear: Joint Seal work scheduled through December 22.
 - Upcoming work (January - February): Prep and treat bridge decks.